



900.635 SPECIAL PROVISION (CONCRETE PAVEMENT JOINT REPAIR, TECHCRETE)

U.S. ROUTE 7:

SLAB B40, NW	STA 10+62.2,	12.9 FT RT	(45 LBS)
SLAB B40, N	STA 10+62.2,	22.1 FT RT	(103 LBS)
SLAB B41, NW	STA 10+77.2,	12.8 FT RT	(45 LBS)
SLAB E41, NW	STA 10+77.3,	23.2 FT LT	(45 LBS)
SLAB B42, NW	STA 10+92.3,	12.6 FT RT	(45 LBS)
SLAB B44, N	STA 11+22.3,	12.4 FT RT	(377 LBS)
SLAB B45, N	STA 11+37.3,	12.2 FT RT	(377 LBS)
SLAB E46, W	STA 11+50.1,	23.9 FT LT	(153 LBS)

**LEGEND**

- B30 - CONCRETE SLAB NUMBER
- N - NORTH
- S - SOUTH
- E - EAST
- W - WEST

NOTE:

- 1. ALL CONCRETE JOINTS NOT BEING REPAIRED WITH TECHCRETE SHALL BE SEALED USING ITEM 524.11 JOINT SEALER, HOT POURED.

NOT TO SCALE

**CONCRETE PAVEMENT JOINT REPAIR PLAN SHEET**

PROJECT NAME: BURLINGTON CITY  
 PROJECT NUMBER: STP 2727(I)S

FILE NAME: 07D222.dgn  
 PROJECT LEADER: DEG  
 DESIGNED BY: JPS  
 IPARM FILE: 07D222.43.1

PLOT DATE: 31-OCT-2011 16:45  
 DRAWN BY: KAR  
 CHECKED BY: DWE  
 SHEET 43 OF 88