

# COMPOSITE QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES								TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES				
STP 2913(1)								NH 2948(1)		GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
ROADWAY (MAJOR COLLECTOR)	TRAINING (MAJOR COLLECTOR)	BRIDGE (MAJOR COLLECTOR)	FULL C.E. ITEMS (MAJOR COLLECTOR)	ROADWAY (PRINCIPAL ARTERIAL)	FULL C.E. ITEMS (PR ARTERIAL)													
4900				3250				8150		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	62					
7100								7100		LF	STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.205	56.5					
50								50		LF	STEEL BEAM GUARDRAIL, GALVANIZED/NESTED	621.206	-					
75								75		LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21	8					
54				20				74		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-					
100								100		LF	REMOVE AND RESET GUARDRAIL	621.75	-					
5								5		EACH	REPLACE GUARDRAIL POST ASSEMBLY	621.76	EST.					
1								1		EACH	REPLACE GUARDRAIL BEAM UNIT	621.77	EST.					
11400				3200				14600		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	154.5					
3								3		EACH	REMOVAL AND DISPOSAL OF GUIDE POSTS	621.81	-					
				1				1		EACH	ADJUST ELEVATION OF VALVE BOX	629.20	-					
1650				161				1811		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.					
4925				575				5500		HR	FLAGGERS	630.15	EST.					
			0.5		0.5			1		LS	FIELD OFFICE, ENGINEERS	631.10	-					
					1			1		LS	TESTING EQUIPMENT, CONCRETE	631.16	-					
			0.5		0.5			1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-					
				1500	1500			3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-					
	520							520		HR	EMPLOYEE TRAINEESHIP	634.10	-					
0.5				0.5				1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-					
				1				1		LS	TRAFFIC CONTROL (NH 2948(1)) (PRINCIPAL ARTERIAL)	641.10	-					
1								1		LS	TRAFFIC CONTROL (STP 2913(1)) (MAJOR COLLECTOR)	641.10	-					
3				5				8		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-					
											BEGIN OPTION AA							
71800				12600				84400		LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402	850					
71800				12600				84400		LF	DURABLE 4 INCH WHITE LINE, EPOXY PAINT	646.403	850					
71800				12600				84400		LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	850					
											END OPTION AA							
											BEGIN OPTION BB							
71300				10700				82000		LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412	783					
71300				10700				82000		LF	DURABLE 4 INCH YELLOW LINE, EPOXY PAINT	646.413	783					
71300				10700				82000		LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	783					
											END OPTION BB							
											BEGIN OPTION CC							
				300				300		LF	DURABLE 6 INCH WHITE LINE, THERMOPLASTIC	646.422	21					
				300				300		LF	DURABLE 6 INCH WHITE LINE, EPOXY PAINT	646.423	21					
				300				300		LF	DURABLE 6 INCH WHITE LINE, POLYUREA	646.424	21					
											END OPTION CC							

PROJECT NAME: WEATHERSFIELD  
 PROJECT NUMBER: STP 2913(I) / NH 2948(I)  
 FILE NAME: I0c228.dgn PLOT DATE: 2/7/2013  
 PROJECT LEADER: PTS DRAWN BY: WWG  
 DESIGNED BY: NULL CHECKED BY: PTS  
 IPARM FILE NAME: pI0c228\_II SHEET II OF 234