

QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY (MAJOR COLLECTOR)	TRAINING (MAJOR COLLECTOR)	BRIDGE (MAJOR COLLECTOR)	FULL C.E. ITEMS (MAJOR COLLECTOR)	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							60				60	24.73	TON	AGRICULTURAL LIMESTONE	651.20	EST.			
							60				60	40.16	TON	HAYMULCH	651.25	EST.			
							135				135	118.8	CY	TOPSOIL	651.35	EST.			
							1650				1650	50	SY	GRUBBING MATERIAL	651.40	24.8			
							10300			COD #002 1000	10300	100	SY	TEMPORARY EROSION MATTING	653.20	91.8			
							2950				2950	0	LF	EROSION LOG	653.60	25			
							18				18	17.2	SF	TRAFFIC SIGNS, TYPE A	675.20	0.83			
							240				240	222	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
							20				20	23	EACH	REMOVING SIGNS	675.50	-			
							20				20	23	EACH	ERECTING SALVAGED SIGNS	675.60	-			
							60				60	65	EACH	DELINEATOR WITH STEEL POST	676.10	4			
							15				15	30	EACH	REMOVE AND REPLACE REFLECTOR UNIT	676.15	-			
							1				1	0	LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
							120500				120500	116955	SY	SPECIAL PROVISION (COLD MIXED RECYCLED BITUMINOUS PAVEMENT, PORTLAND CEMENT)	900.675	1141			
							2625				2625	2130.4	SY	SPECIAL PROVISION (HAND-PLACED BITUMINOUS CONCRETE MATERIAL, DRIVES)	900.675	11			
							120500				120500	116955	SY	SPECIAL PROVISION (RECLAIMED STABILIZED BASE, PORTLAND CEMENT)	900.675	1141			
							43300				43300	30244	TON	SPECIAL PROVISION (MATERIAL TRANSFER VEHICLE)	900.680	468			
							1800				1800	1322.53	TON	SPECIAL PROVISION (PORTLAND CEMENT FOR BASE STABILIZATION)	900.680	12			
							140				140	161.44	TON	SPECIAL PROVISION (PORTLAND CEMENT FOR COLD MIXED RECYCLING)	900.680	-			
							750				750	652.55	CWT	SPECIAL PROVISION (EMULSIFIED ASPHALT) (RS-1H OR CRS-1H)	900.683	8			
							1535				1535	0	CWT	SPECIAL PROVISION (FOG SEAL SURFACE TREATMENT)	900.683	15			
										400	400	333.7	CY	COD #001 STONE FILL, TYPE II	613.11				
										18600	18600	36905	SY	COD #002 SUPPLEMENTAL AGREEMENT (FIBERLOCK)	900.575				
										341	341	341	LF	COD #003 CHAIN LINK FENCE, 4 FEET	620.11				

PROJECT NAME: WEATHERSFIELD

PROJECT NUMBER: STP 2913(1)

FILE NAME: 10c228.dgn

PROJECT LEADER: PTS

DESIGNED BY: NLL

IPARM FILE NAME: p10C228.25

PLOT DATE: 2/7/2013

DRAWN BY: SNG

CHECKED BY: PTS

SHEET 25 OF 234