




DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF SQUARE STEEL NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION			
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75	2.00	2.50	FOUNDATION	3.00	3.50	4.00			5.00	SHSM	PROJECT SHEET #	STANDARD SHEET #
																	(LB / FT)				(LB / FT)								
NORWICH US5 SB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS						
SB	8.176	G	VR-017	24	30																								
		G	VR-017	24	30																					E-141			
SB	8.184	H	R1-1	30	30																								
		H	R1-1	30	30	 STEVENS RD																							
SB	7.73	F	M3-3	24	12		SOUTH																						
		F	M1-4	24	24		US 5																						
SB	6.852	F	M2-1	21	15																								
		F	M1-5	30	24																								
		F	M2-1	21	15																								
		F	M1-6	30	24																					E-136C			
SB	6.78	F	VD1-1A	72	10		D-BOARD AND ROUTE MARKER ASSEMBLY																						
		F	VD1-1A	72	10																								
		F	M3-3	24	12																								
		F	M1-4	24	24																								
		F	M6-3	21	15																								
SIGN SUMMARY SHEET							SHEET TOTALS		18.44	0.00	0	0	0	12	0	0	3	45	0	0.0	0.0	0.0	0.0	0.0	PROJECT NAME: NORWICH - FAIRLEE				
									SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	EA	LB	LB	LB	LB	LB	PROJECT NUMBER: STPG SIGN (34)				
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS		160.0	0.0	13.0	0.0	0.0	35	0.0	0.0	23	345.0	0		0.0					FILE NAME: 10C334			
																									PLOT DATE: 5/2/2011				
																									DRAWN BY: D.CROSSLEY				
																									CHECKED BY: QAU				
																									NORWICH U.S. 5 SOUTHBOUND 1				
																									SHEET 13 OF 65				