



DETOUR TYPICAL SECTION
STA 216+25.00 TO 221+97.54
 NOT TO SCALE

TRAFFIC CONTROL NOTES

1. ANY USE OF UNIFORMED TRAFFIC OFFICERS SHALL BE PAID UNDER ITEM 630.10 UNIFORMED TRAFFIC OFFICERS. ANY USE OF FLAGGERS SHALL BE PAID UNDER ITEM 630.15 FLAGGERS.
2. TRAFFIC CONTROL SHALL CONSIST OF ROAD CLOSURE WITH A TWO-LANE DETOUR, TWO LANES OF TRAFFIC SHALL BE MAINTAINED AT ALL TIMES. ANY EXCAVATION, GRANULAR BACKFILL FOR STRUCTURES, SUBBASE MATERIAL, DRAINAGE CULVERTS, TEMPORARY TRAFFIC BARRIER, TRAFFIC CONTROL DEVICES, PAVEMENT MARKINGS, BITUMINOUS CONCRETE PAVEMENT AND OTHER ITEMS REQUIRED TO CONSTRUCT, INSPECT, MAINTAIN AND REMOVE THE TEMPORARY DETOUR SHALL BE INCLUDED IN THE UNIT BID PRICE FOR ITEM 900.645 SPECIAL PROVISION (TEMPORARY ROADWAY). ALL OTHER ITEMS RELATED TO TRAFFIC CONTROL, INCLUDING THE PROJECT TRAFFIC CONTROL PLAN AND ALL OTHER ON AND OFF-PROJECT TEMPORARY CONSTRUCTION SIGNING, SHALL BE INCLUDED IN THE UNIT PRICE BID FOR CONTRACT ITEM 641.10.
3. ANY VEGETATION WITHIN OR OUTSIDE THE CONSTRUCTION LIMITS SHOWN ON THE PLANS WHICH IS DISTURBED IN ORDER TO MAINTAIN TRAFFIC IN CONJUNCTION WITH THIS PLAN OR ANY OTHER PLAN, SHALL BE RE-ESTABLISHED TO THE SATISFACTION OF THE ENGINEER. PAYMENT WILL BE MADE UNDER THE APPROPRIATE PAY ITEM.
4. NO ADDITIONAL ACCOMMODATIONS NEED TO BE MADE FOR PEDESTRIAN AND BICYCLE TRAFFIC.
5. ACCESS TO ALL EXISTING DRIVES SHALL BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION.
6. INSTALLATION OF NECESSARY SIGNS SHALL NOT BLOCK ANY EXISTING TRAFFIC CONTROL SIGN ASSEMBLIES. THE CONTRACTOR SHALL ATTEMPT TO MAINTAIN AT LEAST 100 FEET BETWEEN SIGN ASSEMBLIES.
7. THE CONTRACTOR SHALL CONTACT DIG SAFE AT 1-888-344-7233 PRIOR TO COMMENCING ANY WORK.
8. ALL SIGNS THAT ARE 36" X 36" OR LARGER SHALL BE MOUNTED ON TWO POSTS.
9. ALL SIGN PACKAGES SHALL CONFORM TO THE 2009 MUTCD OR ITS LATEST REVISION.
10. NON CRASHWORTHY FEATURES RESULTING FROM CONSTRUCTION ACTIVITIES THAT ARE LOCATED WITHIN THE CLEAR ZONE SHALL BE PROPERLY PROTECTED. ALL TEMPORARY DEVICES SHALL BE NCHRP REPORT 350 OR MASH COMPLIANT AND SHALL BE FURNISHED IN ACCORDANCE WITH SECTION 621.
11. WHERE TEMPORARY BARRIER IS USED, BARRIER ENDS FACING ONCOMING TRAFFIC SHALL BE TAPERED BEYOND THE CLEAR ZONE OR PROTECTED WITH AN ENERGY ABSORPTION ATTENUATOR.
12. REFER TO MUTCD FIGURE 6H-7, ROAD CLOSURE WITH A DIVERSION (TA-7) FOR ADDITIONAL INFORMATION REGARDING REQUIRED SIGNAGE AND SIGN LOCATIONS.
13. THE CONTRACTOR SHALL SUBMIT A TRAFFIC CONTROL PLAN FOR APPROVAL PRIOR TO THE START OF CONSTRUCTION. THE COST OF PREPARING THE PLAN (AND MAKING CHANGES IF NECESSARY) SHALL BE INCLUDED IN THE UNIT PRICE BID FOR ITEM 900.645 SPECIAL PROVISION (TEMPORARY ROADWAY).

PROJECT NAME: BARRE TOWN	
PROJECT NUMBER: STP SCR(10)	
FILE NAME: z10d202+cp.dgn	PLOT DATE: 2/13/2014
PROJECT LEADER: K. UPMAL	DRAWN BY: N. LEMAY
DESIGNED BY: M. HALEY	CHECKED BY: P. SHEDD
TRAFFIC CONTROL TYPICAL SECTIONS	SHEET 37 OF 43