

SUMMARY BY INTERCHANGE OF QUANTITIES & MATERIALS

TOWN	ROUTE	MM	EXIT	DIR	ROADWAY TYPE	6" WHITE LINE	MTL	6" YELLOW LINE	MTL	12" WHITE LINE	MTL	LETTER & SYM.	MTL	STOP BAR	MTL	REM	6" WHITE LINE	CROSS WALK	4" YELLOW LINE	REMARKS
VT 289 LIMITED ACCESS HIGHWAY																				
ESSEX	VT 289	7.86	7	WB	OFF RAMP	1,400	RPOLY	1,400	RPOLY	-	-	24	P	36	P	128	-	-	-	SIGNAL(1) AHEAD(1) ARROW(4) ONLY(2) WRONG WAY ARROW(1)
		7.86	7	EB	ON RAMP	1,650	RPOLY	1,650	RPOLY	-	-	-	-	-	-	-	-	-	-	
ESSEX	VT 289	9.35	9	EB	OFF+ON RAMP	1,600	RPOLY	1,550	RPOLY	65	POLY	21	P	31	P	-	-	32	-	SIGNAL(1) AHEAD(1) YIELD(1) STOP(1) WRONG WAY ARROW(1)
		9.35	9	WB	OFF+ON RAMP	1,975	RPOLY	1,950	RPOLY	33	POLY	21	P	32	P	-	-	51-	-	SIGNAL(1) AHEAD(1) YIELD(1) STOP(1) WRONG WAY ARROW(1)
ESSEX	VT 289	10.13	10	EB	OFF+ON RAMP	1,775	RPOLY	1,650	RPOLY	116	POLY	17	P	0	P	-	-	-	-	SIGNAL(1) AHEAD(1) YIELD(2) WRONG WAY ARROW(1)
		10.13	10	WB	OFF+ON RAMP	1,975	RPOLY	1,850	RPOLY	100	POLY	17	P	0	P	-	-	0	-	SIGNAL(1) AHEAD(1) YIELD(2) WRONG WAY ARROW(1)
ESSEX	VT 289	10.13	11	EB	U-TURN RAMP	400	RPOLY	350	RPOLY	0	POLY	14	P	26	P	-	-	-	-	STOP(2) AHEAD(1) WRONG WAY ARROW(1)
ESSEX	VT 289	11.83	12	EB	OFF RAMP	1,300	RPOLY	1,250	RPOLY	124	POLY	10	P	19	P	-	-	-	-	SIGNAL(1) AHEAD(1) ARROW(2) YIELD(1) WRONG WAY ARROW(1)
	VT 289	11.83	12	WB	ON RAMP	1,500	RPOLY	1,400	RPOLY	0	POLY	10	P	-	-	-	-	-	-	YIELD(1) WRONG WAY ARROW(1)
VT 289 TOTALS						13,575		13,050		438	P	130		144		128	107	83		
VT 279 LIMITED ACCESS HIGHWAY																				
BENNINGTON	VT 279		1	EB	OFF+ON RAMP	2,618	P	2,520	P	0	P	0	P	0	P	40	-	-	-	SIGNAL(1) AHEAD(1) YIELD(1) ARROW(2) ONLY(2) WRONG WAY ARROW(1)
			1	WB	OFF+ON RAMP	1,745	P	1,680	P	807	P	0	P	0	P	40	-	-	-	SIGNAL(1) AHEAD(1) YIELD(1) ARROW(2) ONLY(2) WRONG WAY ARROW(1)
VT 279 TOTALS						4,363		4,200		807		0		0		80				
						WORK NOT DONE BECAUSE OF BENNINGTON NH 019-1(54) PROJECT														

NOTE: MAT. = MATERIAL USED FOR PAVEMENT MARKING
P=WATERBORNE TRAFFIC PAINT
POLY=POLYUREA
RPOLY=RECESSED POLYUREA

REMOVAL=ALIGNING ARROWS AND ONLY'S TO 2009 MUTCD

**INTERCHANGE QUANTITIES
AND MATERIALS
SHEET 2**

PROJECT NAME: STATEWIDE
PROJECT NO.: NHG MARK (205)
DESIGN FILE NAME: IIB010.dgn
PROJECT MANAGER: A GAMBLE
IPARM FILE NAME: IIB010Iq2.I

PLOT DATE: 31-MAY-2012 13:11
DRAWN BY: KAS
SHEET: 9R OF 26