

# COMPOSITE QUANTITY SHEET 1

WARDSBORO-JAMAICA ER STP 013-1(17)				WARDSBORO BF 013-1(21)			WARDSBORO BF 013-1(22)			TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
ROADWAY	TRAINING	FULL C.E. ITEMS		ROADWAY	EROSION CONTROL	BRIDGE	ROADWAY	EROSION CONTROL	BRIDGE	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
1										1		LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10				
21800				25			25			21850		CY	COMMON EXCAVATION	203.15				
						125			105	230		CY	UNCLASSIFIED CHANNEL EXCAVATION	203.27				
2500										2500		CY	EARTH BORROW	203.30				
4100										4100		CY	TRENCH EXCAVATION OF EARTH	204.20				
550										550		CY	TRENCH EXCAVATION OF ROCK	204.21				
1										1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22				
						575			500	1075		CY	STRUCTURE EXCAVATION	204.25				
260						310			270	840		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30				
163900										163900		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10				
96150				50			50			96250		TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.28				
14400										14400		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35				
144100										144100		SY	RECLAIMED STABILIZED BASE	310.20				
2650										2650		TON	AGGREGATE SHOULDERS	402.12				
1										1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50				
33750							50			33800		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30				
1										1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31				
1										1		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32				
1										1		LU	SURFACE TOLERANCE PAY ADJUSTMENT (N.A.B.I.)	490.33				
1										1		LU	LONGITUDINAL JOINT COMPACTION PAY ADJUSTMENT (N.A.B.I.)	490.34				
70										70		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10				
									1	1		EACH	REMOVAL OF STRUCTURE (5'-9" x 8'-2" CGMPPA)	529.15				
						1				1		EACH	REMOVAL OF STRUCTURE (6'-1" x 8'-10" CGMPPA)	529.15				
									1	1		LS	PRECAST CONCRETE STRUCTURE (14'-0" x 8'-0" x 52'-6" BOX)	540.10				
						1				1		LS	PRECAST CONCRETE STRUCTURE (14'-0" x 8'-0" x 60'-0" BOX)	540.10				
5										5		LF	15" CSP .079 (2-2/3 X 1/2)	601.0011				
5										5		LF	18" CSP .079 (2-2/3 X 1/2)	601.0016				
													BEGIN OPTION AA					
250										250		LF	24" CSP .064 (2-2/3 X 1/2)	601.0025				
250										250		LF	24" RCP CLASS IV	601.0826				
250										250		LF	24" CPEP	601.0920				
													END OPTION AA					
95										95		LF	18" CPEP	601.0915				
14										14		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415				
9800										9800		LF	6 INCH UNDERDRAIN PIPE	605.10				
100										100		HR	POWER GRADER RENTAL	608.15				
1150										1150		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25				
100										100		HR	POWER BROOM RENTAL, TYPE I	608.30				
2300										2300		HR	TRUCK RENTAL	608.37				
50										50		HR	LOADER RENTAL, TYPE I	608.40				

PROJECT NAME: WARDSBORO-JAMAICA  
 PROJECT NUMBER: ER STP 013-1(17) / BF 013-1(21) / BF 013-1(22)  
 FILE NAME: dl2b236\_frm.dgn PLOT DATE: 3/31/2014  
 PROJECT LEADER: K. UPMAL / K. HIGGINS DRAWN BY: B. KIPP  
 DESIGNED BY: B. KIPP / J. SALVATORI CHECKED BY: A. KEMPTON  
 COMPOSITE QUANTITY SHEET 1 SHEET 4 OF 444