

# QUANTITY SHEET 2

STATE OF VERMONT  
AGENCY OF TRANSPORTATION

SUMMARY OF ESTIMATED QUANTITIES					TOTALS			DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES				
				ROADWAY	TRAINING	BRIDGE	FULL C.E.	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
											BEGIN OPTION DD					
				<del>54</del>				<del>54</del>	0	LF	24" PCCSP .064 (2-2/3 X 1/2)	60L0425				
				<del>54</del>				<del>54</del>	0	LF	24" RCP CLASS III	60L0825				
				54				54	54	LF	24" CPEP	60L0920	-			
											END OPTION DD					
											BEGIN OPTION EE					
				<del>274</del>				<del>274</del>	0	LF	18" PCCSP .064 (2-2/3 X 1/2)	60L0615				
				274				274	0	LF	18" RCP CLASS III	60L0815				
				274				<del>274</del>	278	LF	18" CPEP	60L0915	-			
											END OPTION EE					
											BEGIN OPTION FF					
				<del>48</del>				<del>48</del>	0	LF	24" PCCSP .064 (2-2/3 X 1/2)	60L0625				
				<del>48</del>				<del>48</del>	0	LF	24" RCP CLASS III	60L0825				
				48				48	48	LF	24" CPEP	60L0920	-			
											END OPTION FF					
											BEGIN OPTION GG					
				<del>64</del>				<del>64</del>		LF	48" PCCSP .064 (2-2/3 X 1/2)	60L0657				
				<del>64</del>				<del>64</del>		LF	48" RCP CLASS III	60L0855				
											END OPTION GG					
				144				<del>144</del>	140	LF	18" RCP CLASS III	60L0815	-			
				525				<del>525</del>	345	LF	CLEANING CULV. PIPE, IN-PLACE (0 TO 24 IN., INCL.)	60L995	5			
				<del>75</del>				<del>75</del>	0	LF	CLEANING CULV. PIPE, IN-PLACE (GREATER THAN 24 IN.)	60L996	5			
				7				<del>7</del>	9	EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	EST.			
				<del>1</del>				<del>1</del>	0	EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	EST.			
				<del>1</del>				<del>1</del>	0	EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	EST.			
				<del>2</del>				<del>2</del>	0	EACH	CAST IRON GRATE WITH FRAME, TYPE B	604.46				
				22600				<del>22600</del>	22211	LF	6 INCH UNDERDRAIN PIPE	605J0	170			
				<del>75</del>				<del>75</del>	0	HR	POWER GRADER RENTAL	608J5	EST.			
				500				<del>500</del>	230.5	HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.			
				<del>50</del>				<del>50</del>	0	HR	POWER BROOM RENTAL, TYPE I	608.30	EST.			
				<del>50</del>				<del>50</del>	0	HR	POWER BROOM RENTAL, TYPE II	608.31	EST.			
				600				<del>600</del>	297.8	HR	TRUCK RENTAL	608.37	EST.			
				<del>50</del>				<del>50</del>	0	HR	LOADER RENTAL, TYPE I	608.40	EST.			
				700				<del>700</del>	2833.7	CY	STONE FILL, TYPE I	613J0	40			
				<del>40</del>				<del>40</del>	31.1	CY	STONE FILL, TYPE II	613J1	2			
				420				<del>420</del>	179	EACH	YIELDING MARKER POSTS	619J7	EST.			
				5650				<del>5650</del>	5623	LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	49.5			
				15975				<del>15975</del>	15980	LF	STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.205	24.25			
				287.5				<del>287.5</del>	50	LF	STEEL BEAM GUARDRAIL, GALVANIZED/NESTED W/8 FEET POSTS	621.207	6.25			
				100				100	100	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21	-			
				25				25	25	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED/NESTED W/8 FEET POSTS	621.217	-			
				60				<del>60</del>	59	EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-			
				4				4	4	EACH	GUARDRAIL APPROACH SECTION, GALVANIZED TYPE I	621.70	-			

PROJECT NAME: ROCHESTER  
 PROJECT NUMBER: ER STP 0162(21)  
 FILE NAME: z13cl76qty.dgn  
 PROJECT LEADER: D. GOZALKOWSKI  
 DESIGNED BY: J. OLSEN  
 QUANTITY SHEET 2  
 PLOT DATE: 1/12/2017  
 DRAWN BY: J. HEALD  
 CHECKED BY: J. SHIELDS  
 SHEET 10 OF 360

