

# QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES				
										ROADWAY	EROSION CONTROL	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
										0.1		0.1		ACRE	THINNING AND TRIMMING	201.30	EST			
										80		80		EACH	THINNING AND TRIMMING FOR SIGNS	201.31	EST			
										520		520		CY	EARTH BORROW	203.30	EST			
										1		1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
										90		90		HR	TRUCK RENTAL	608.37	EST			
										90		90		HR	LOADER RENTAL, TYPE I	608.40	EST			
										2500		2500		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	45.5			
										20		20		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-			
										1560		1560		LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	15.5			
										15		15		EACH	REMOVAL AND DISPOSAL OF GUIDE POSTS	621.81	1			
										80		80		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
										2800		2800		HR	FLAGGERS	630.15	EST			
										1		1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
										1		1		LS	TRAFFIC CONTROL	641.10	-			
										3		3		EACH	PORTABLE ARROW BOARD	641.16	-			
										600		600		LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	36			
										1450		1450		LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	50			
										120		120		LF	DURABLE 8 INCH WHITE LINE, POLYUREA	646.444	18			
										325		325		LF	DURABLE 24 INCH STOP BAR, POLYUREA	646.484	13			
										300		300		EACH	DURABLE LETTER OR SYMBOL, POLYUREA	646.494	1			
										215		215		LF	DURABLE CROSSWALK MARKING, POLYUREA	646.504	1			
										70		70		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	3			
												8		LB	SEED	651.15	EST			
												20		LB	FERTILIZER	651.18	EST			
												0.1		TON	AGRICULTURAL LIMESTONE	651.20	EST			
												0.1		TON	HAY MULCH	651.25	EST			
										110		110		CY	TOPSOL	651.35	EST			
										7300		7300		SF	TRAFFIC SIGNS, TYPE A	675.20	18.4			
										220		220		LB	TUBULAR STEEL SIGN POST	675.33	3.4			
										20760		20760		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
										2		2		EACH	FOUNDATION FOR TUBULAR STEEL POST	675.43	-			
										930		930		EACH	REMOVING SIGNS	675.50	-			
										47		47		EACH	ERECTING SALVAGED SIGNS	675.60	-			
										195		195		EACH	DELINEATOR WITH STEEL POST	676.10	6			
										24		24		EACH	REMOVAL OF EXISTING DELINEATOR	676.12	EST			
										10		10		EACH	REMOVE AND REPLACE REFLECTOR UNIT	676.15	EST			
										1		1		EACH	SPECIAL PROVISION (SCHOOL ZONE FLASHING BEACON, AC-POWERED)	900.620	-			
										1		1		EACH	SPECIAL PROVISION (SCHOOL ZONE FLASHING BEACON, SOLAR POWERED)	900.620	-			
										33		33		EACH	SPECIAL PROVISION (SOIL BEARING SLIP BASE) (2 1/2")	900.620	-			
										1		1		LS	SPECIAL PROVISION (ADVANCED WARNING FLASHING BEACON SYSTEM, SOLAR POWERED)	900.645	-			

PROJECT NAME:	STATEWIDE NORTH REGION
PROJECT NUMBER:	STP HRRR(22)
FILE NAME: z14ki00frm.dgn	PLOT DATE: 6/2/2017
PROJECT LEADER: K. RUTTER	DRAWN BY: J. FOWLER
DESIGNED BY: J. FOWLER	CHECKED BY: K. RUTTER
QUANTITY SHEET 1	SHEET 5 OF 255