

**ITEM 676.10 – DELINEATOR WITH STEEL POST**

TOWN	LOCATION	MILE MARKER	NO. OF NEW TYPE II (POSTS)	POST SPACING
BARTON	TH-3 NB	0.500-0.532	6 (3)	85 FT
BARTON	TH-3 SB	3.035-2.987	8 (4)	85 FT
BRAINTREE	TH-22 SB	1.478-1.448	8 (4)	55 FT
DANVILLE	TH-3 NB	1.030-1.074	10 (5)	60 FT
DANVILLE	TH-3 NB	1.992	1 (1)	
DANVILLE	TH-3 NB	2.075	1 (1)	
DANVILLE	TH-3 SB	2.526-2.478	8 (4)	85 FT
DANVILLE	TH-3 SB	2.075	1 (1)	
DANVILLE	TH-3 SB	1.992	1 (1)	
FAIRFIELD	TH-13 EB	1.830-1.885	12 (6)	60 FT
FAIRFIELD	TH-2 WB	1.048-1.009	8 (4)	70 FT
FLETCHER	TH-2 NB	2.563	1 (1)	
GEORGIA	TH-31 WB	0.119	2 (1)	
GEORGIA	TH-31 WB	0.109	2 (1)	
GEORGIA	TH-31 WB	0.087	2 (1)	
HINESBURG	TH-9 NB	0.547	1 (1)	
HINESBURG	TH-9 NB	0.583-0.595	3 (3)	40 FT
HINESBURG	TH-9 NB	0.606-0.616	3 (3)	40 FT
HYDE PARK	TH-1 SB	2.741-2.645	14 (7)	85 FT
HYDE PARK	TH-1 SB	2.295-2.167	18 (9)	85 FT
MORRISTOWN	TH-6 NB	2.118-2.134	6 (3)	40 FT
MORRISTOWN	TH-6 NB	2.155-2.170	6 (3)	40 FT
MORRISTOWN	TH-6 NB	4.865-4.992	10 (5)	60 FT
MORRISTOWN	TH-6 SB	4.986-4.953	8 (4)	60 FT
MORRISTOWN	TH-6 SB	2.474-2.458	6 (3)	40 FT
MORRISTOWN	TH-6 SB	2.442-2.426	6 (3)	40 FT
ORANGE	TH-1 NB	1.500-2.009	10 (5)	85 FT
RICHFORD	TH-2 NB	1.935-2.000	10 (5)	85 FT
RICHFORD	TH-2 NB	2.700-2.764	10 (5)	85 FT
RICHFORD	TH-2 SB	5.247-5.215	6 (3)	85 FT
RICHFORD	TH-2 SB	2.574-2.526	8 (4)	85 FT
RICHFORD	TH-2 SB	1.675-1.610	10 (5)	85 FT
ROXBURY	TH-1 WB	1.761-1.722	8 (4)	70 FT
SOUTH HERO	TH-13 NB	3.435-3.501	14 (7)	60 FT
SOUTH HERO	TH-13 NB	3.689-3.734	12 (6)	50 FT
SOUTH HERO	TH-13 NB	3.755	1 (1)	
SOUTH HERO	TH-13 SB	5.034-4.990	10 (5)	60 FT
ST. JOHNSBURY	TH-8 NB	0.660-0.700	10 (5)	55 FT
ST. JOHNSBURY	TH-8 NB	1.000-1.039	8 (4)	70 FT
ST. JOHNSBURY	TH-8 SB	2.832-2.780	10 (5)	70 FT
ST. JOHNSBURY	TH-8 SB	0.983-0.957	6 (3)	70 FT
UNDERHILL	TH-1 WB	0.354-0.312	8 (4)	75 FT
WARREN	TH-5 WB	0.667-0.733	10 (5)	70 FT
WOLCOTT	TH-1 SB	0.660-0.560	22 (11)	55 FT
TOTAL			325 (169)	

**DELINEATOR NOTES**

1. DELINEATORS SHALL BE INSTALLED AT THE LOCATIONS PROVIDED IN THE CHART ABOVE OR AS DIRECTED BY THE ENGINEER.
2. ALL WORK ASSOCIATED WITH INSTALLING NEW DELINEATORS WILL BE PAID FOR UNDER CONTRACT ITEM 676.10 DELINEATOR WITH STEEL POST. EACH DELINEATOR INSTALLATION SHALL CONSIST OF TWO TYPE II (6"x8") DELINEATOR PLAQUES MOUNTED BACK-TO-BACK ON A 1.75" SQUARE STEEL POST INSTALLED IN AN ANCHOR.
3. REFER TO STANDARD SHEET T-40.

**ITEM 900.620 SPECIAL PROVISION (SOIL BEARING SLIP BASE) (2 1/2") SOIL BEARING SLIP BASE LOCATIONS**

TOWN	DESCRIPTION	MILE MARKER	EACH
CABOT	TH-1, NB	6.765	1
DANVILLE	TH-3, SB	2.821	2
GEORGIA	TH-31, EB	0.019	1
GEORGIA	TH-31, EB	1.155	1
GEORGIA	TH-31 WB	2.926	1
HINESBURG	TH-9, NB	0.036	1
HINESBURG	TH-9, NB	0.595	1
HYDE PARK	TH-1, NB	0.100	1
HYDE PARK	TH-1, SB	0.083	1
HYDE PARK	TH-3, NB	4.076	1
HYDE PARK	TH-3, SB	4.437	1
JAY	TH-1, NB	0.068	1
JAY	TH-1, SB	0.380	1
JERICHO	TH-5, WB	0.443	1
PANTON	PANTON RD, EB	1.400	1
PANTON	PANTON RD, WB	3.691	1
ROXBURY	TH-1, WB	2.970	1
SHELburne	TH-5, NB	0.012	1
SHELburne	TH-5, NB	1.281	1
SHELburne	TH-5, SB	1.264	1
SHELburne	TH-5, SB	1.230	1
SHELburne	TH-5, SB	0.000	1
SOUTH HERO	TH-13, SB	5.519	1
ST. JOHNSBURY	TH-8, NB	0.045	1
ST. JOHNSBURY	TH-8, NB	3.525	1
ST. JOHNSBURY	TH-8, SB	3.520	1
WARREN	TH-5, WB	2.861	1
WARREN	TH-5, WB	0.928	1
WILLISTON	TH-2, NB	0.094	1
WILLISTON	TH-2, NB	2.305	1
WILLISTON	TH-2, SB	2.121	1
WOLCOTT	TH-1, SB	5.226	1
TOTAL			33

SLIP BASES NOT NEEDED W/ 1 POST

DONE IN 2017

SLIP BASES NOT NEEDED W/ 1 POST

**SOIL BEARING SLIP BASE NOTES**

1. THE LOCATIONS SHOWN IN THE TABLE ABOVE WILL REQUIRE THAT EACH 2-1/2" SQUARE STEEL SIGN POST, AS SPECIFIED ON THE APPLICABLE SIGN SUMMARY SHEET, BE INSTALLED USING A SOIL BEARING SLIP BASE WITH ANCHOR. AT THESE SPECIFIED LOCATIONS THE 2-1/2" POSTS ARE NOT PROTECTED BY GUARDRAIL OR CURBING, THUS REQUIRING THE USE OF SOIL BEARING SLIP BASES FOR THIS POST SIZE.
2. PAYMENT FOR SOIL BEARING SLIP BASE (EACH) WILL BE MADE UNDER CONTRACT ITEM 900.620 SPECIAL PROVISION (SOIL BEARING SLIP BASE) (2 1/2").

NOT TO SCALE

PROJECT NAME:	STATEWIDE NORTH REGION
PROJECT NUMBER:	STP HRRR(22)
FILE NAME: z14k100frm.dgn	PLOT DATE: 5/31/2017
PROJECT LEADER: K. RUTTER	DRAWN BY: R. SHEDD
DESIGNED BY: R. SHEDD	CHECKED BY: K. RUTTER
SIGN DETAIL SHEET I	SHEET 9 OF 255