

STATE OF VERMONT AGENCY OF TRANSPORTATION												COMPOSITE QUANTITY SHEET 1											
SUMMARY OF ESTIMATED QUANTITIES												TOTALS		DESCRIPTIONS						DETAILED SUMMARY OF QUANTITIES			
						ROADWAY BENNINGTON- WILMINGTON	ROADWAY POWNAL- BENNINGTON	ROADWAY BENN.-WILM. (NO PART.)	EROSION CONTROL BENN.-WILM.	BRIDGE BENNINGTON- WILMINGTON	FULL C & E ITEMS BENN.- WILM.	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS			
						95000						95000		LF	SHOULDER BERM REMOVAL	203.40	609						
						1						1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	EST						
						14300						14300		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	446						
						78300	31900					110200		LF	MILLED RUMBLE STRIPS (CENTERLINE)	213.10	634						
						5600						5600		TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.28	96						
															BEGIN OPTION AA								
						2000						2000		TON	AGGREGATE SHOULDERS	402.12	104						
						2000						2000		TON	AGGREGATE SHOULDERS, RAP	402.13	104						
															END OPTION AA								
															BEGIN OPTION BB								
						375						375		CWT	EMULSIFIED ASPHALT	404.65	24						
						375						375		CWT	SPECIAL PROVISION (EMULSIFIED ASPHALT)(RS-1H)(CRS-1H)	900.683	24						
															END OPTION BB								
						1	1					2		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-						
						35200						35200		LB	BITUMINOUS CRACK SEALING, "BLOW AND GO" METHOD (AASHTO M 324 (ASTM D 6690) TYPE II)	417.20	338						
						8800						8800		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT(PG 70-28)	490.30	70						
						1						1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-						
										312		312		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG (@FINGER PLATE/VERMONT JOINT)	516.10	EST						
										570		570		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	EST						
										100		100		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	EST						
						81						81		EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	-						
						32		22				54		EACH	CHANGING ELEVATION OF SEWER MANHOLES	604.42	-						
						525						525		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST						
						125						125		HR	POWER BROOM RENTAL, TYPE I	608.30	EST						
						200						200		HR	POWER BROOM RENTAL, TYPE II	608.31	EST						
						1075						1075		HR	TRUCK RENTAL	608.37	EST						
						525						525		HR	LOADER RENTAL, TYPE I	608.40	EST						
								10				10		EACH	ADJUST ELEVATION OF VALVE BOX	629.20	-						
						2000	140					2140		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST						
						10000						10000		HR	FLAGGERS	630.15	EST						
											1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-						
											1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-						
											3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-						
						520						520		HR	EMPLOYEE TRAINEESHIP	634.10	-						
						1						1		LS	MOBILIZATION/DEMOBILIZATION (NH SURF(51))	635.11	-						
						1						1		LS	TRAFFIC CONTROL ((NH SURF(51))	641.10	-						
							1					1		LS	TRAFFIC CONTROL (NH RMBL(3))	641.10	-						
						6						6		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-						
							63					63		DAY	PORTABLE CHANGEABLE MESSAGE SIGN RENTAL	641.17	-						