



DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS			EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION				
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN		REMOVE	1.75	2.00	2.50	FOUNDATION	3.00	3.50			4.00	5.00	SHSM	PROJECT SHEET #	STANDARD SHEET #
																	(LB / FT)				(LB / FT)								
UNDERHILL VT-15 WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN															"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS							
WB	0.351	F	R2-1	24	30		SPEED LIMIT 35			1			X											X					
WB	0.253	F	N/A	18	24		911 EMERGENCY CALL BOX AT FIRE STATION				1			1	X												SALVAGE FROM MM 0.235		
WB	0.235	F	W11-8	30	30		FIRE TRUCK			1			X											X					
		F	N/A	18	24		911 EMERGENCY CALL BOX AT FIRE STATION				1	1															SALVAGE TO MM 0.253		
WB	0.103	F	VD1-1a	72	12		<--- (45 DEG) UNDERHILL CTR 3						1	X															
		F	VD1-1a	72	12			6.00																			THINNING AND TRIMMING REQUIRED		
WB	0.020	F	W11-2	30	30		PEDESTRIAN					1	X																
		F	W11-2	30	30	FYG		6.25						1	X										X		LOCATE 10 FEET MIN. FROM UTILITY POLE IF POSSIBLE		
SIGN SUMMARY SHEET							SHEET TOTALS	12.25	0.00	2	1	1	3	0	0	2	30.0	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	212.83	0.0	5	5	5	43	0	0	21	315.0	0		0.0									
															PROJECT NAME:	WINOOSKI-CAMBRIDGE													
															PROJECT NUMBER:	STPG SIGN(55)													
															FILE NAME:	UNDERHILL VT15 WB TSS.xls					PLOT DATE:	6/14/2016							
															PROJECT MANAGER:	M. FOISY					DRAWN BY:	G. BARRETT							
															DESIGNED BY:	G. BARRETT					CHECKED:	M. FOISY							
															UNDERHILL WB SHEET 7						SHEET	172		OF	192				