

DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION										
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75	2.00	2.50	FOUNDATION	3.00	3.50	4.00			5.00	SHSM	SIGN DETAILS SHEET #	STANDARD SHEET #							
																														(LB / FT)			(LB / FT)			
																														1.88	2.42	3.35	7.60	9.00	10.80	14.60
NB LUDLOW VT ROUTE 103							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN															"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK														
		A	W11-2	30	30	FYG	  8/29/17		6.25														INSTALL ON RETAINED POST PROVIDE 7' MINIMUM CLEAR HEIGHT	X												
		A	W16-7pL	24	12	FYG			2.00															X												
NB	2.121	C		30	36		10/23/17		7.50														MOUNT ON LIGHT POLE MOUNT ON POLE WITH STAINLESS STEEL BANDS.			3										
		C		12	18				1.50															PROVIDE WORKING DRAWING DEPICTING ATTACHMENT METHOD.			3									
NB	2.156	C		30	36		10/23/17		7.50														MOUNT ON LIGHT POLE MOUNT ON POLE WITH STAINLESS STEEL BANDS.			3										
		C		12	18				1.50															PROVIDE WORKING DRAWING DEPICTING ATTACHMENT METHOD.			3									
NB	2.185	A	R2-1				 8/29/17							1	X	X								EXISTING POST MISSING												
		A	R2-1	24	30				5.00							1	13'-0" X							INSTALL ON RETAINED POST PROVIDE 7' MINIMUM CLEAR HEIGHT	X											
NB	2.195	A	M2-1					JCT						1		X																				
		A	VM1-5					VERMONT 100						1																						
		A	M2-1	21	15		 8/31/17		2.19									13'-9" X						INSTALL 5' IN FRONT OF AND IN LINE WITH DUNKIN DONUTS SIGN. INSTALL POST AND ANCHOR IN SLEEVE. PROVIDE 7' MINIMUM CLEAR HEIGHT. JCT, GREEN ON WHITE	X											
		A	VM1-5	30	24				5.00																	E-136										
NB	2.208	A	D4-1	30	24		 8/29/17	 4/9/18	5.00							1	12'-6" X							INSTALL SIGN 70' UPSATION FROM EXISTING SIGN AT MP 2.195 NB IN MULCH BETWEEN SIDEWALKS	X											
NB	2.220	A	W11-2	30	30	FYG			6.25							1	13'-3" X							INSTALL BEHIND SIDEWALK, 5' DOWNSTATION FROM PUSH BUTTON POLE. PROVIDE 7' MINIMUM CLEAR HEIGHT	X											
		A	W16-7pL	24	12	FYG			2.00																X											
SIGN SUMMARY SHEET							SHEET TOTALS			51.69	0.00	0	0	0	3	0	0	3	45.0			0	0.0	0.0	0.0	0.0	PROJECT NAME: STATEWIDE-SOUTH REGION									
										SF	SF	EA	EA	EA	EA	EA	EA	EA	FT			EA	LB	LB	LB	LB	PROJECT NUMBER: STPG SIGN(57)									
																									FILE NAME: z16t041Ludlow 103 NB.xls											
							VERMONT AGENCY OF TRANSPORTATION			TOWN DIRECTIONAL TOTALS			754.3	0.0	42	13	13	190	0	0	65	945.0			0	0.0			PLOT DATE: 2/27/2017							
																								DRAWN BY: W. GORDON												
																								CHECKED: BRZEZOWSKI												
																								SHEET 44 OF 264												