

QUANTITY SHEET 2



SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	TRAINING	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							5500				5500		HR	FLAGGERS	630.15	EST.			
										0.5	0.5		LS	FIELD OFFICE, ENGINEERS	631.10	--			
										0.5	0.5		LS	TESTING EQUIPMENT, CONCRETE	631.16	--			
										0.5	0.5		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	--			
										3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	EST.			
								520			520		HR	EMPLOYEE TRAINEESHIP	634.10	EST.			
							0.5				0.5		LS	MOBILIZATION/DEMOBILIZATION	635.11	--			
							1				1		LS	TRAFFIC CONTROL (STP 030-2(27))	641.10	--			
							0.5				0.5		LS	PUBLIC RELATIONS OFFICER	641.12	--			
							4				4		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	EST.			
							800				800		M	DURABLE 100 MM WHITE LINE, RECESSED TYPE I TAPE	646.407	67.9			
							1100				1100		M	DURABLE 100 MM YELLOW LINE, RECESSED TYPE I TAPE	646.417	56.6			
							50				50		M	DURABLE 200 MM YELLOW LINE, RECESSED TYPE I TAPE	646.457	3.7			
							40				40		M	DURABLE 300 MM WHITE LINE, RECESSED TYPE I TAPE	646.467	4			
							30				30		EACH	DURABLE LETTER OR SYMBOL, TYPE I TAPE	646.491	--			
							70				70		M	TEMPORARY 100 MM WHITE LINE, PAINT	646.602	6.6			
							40				40		M	TEMPORARY 100 MM YELLOW LINE, PAINT	646.612	0.9			
							47				47		EACH	LINE STRIPING TARGETS	646.76	--			
							600				600		SM	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	168.2			
									170		170		SM	GEOTEXTILE FOR SILT FENCE	649.51	3.9			
									30		30		KG	SEED	651.15	3			
									230		230		KG	FERTILIZER	651.18	5			
									2		2		T	AGRICULTURAL LIMESTONE	651.20	0.2			
									2		2		T	HAY MULCH	651.25	0.3			
									410		410		CM	TOPSOIL	651.35	8.7			
									0.5		0.5		LS	EPSC PLAN	652.10	--			
									80		80		HR	MONITORING EPSC PLAN	652.20	EST.			
									0.5		0.5		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	--			
									320		320		SM	TEMPORARY EROSION MATTING	653.20	1			
									14		14		EACH	PREFABRICATED CHECK DAM	653.30	0.5			
									12		12		CM	VEHICLE TRACKING PAD	653.35	--			
									19		19		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	--			
									520		520		M	PROJECT DEMARCATION FENCE	653.55	1.9			
							5				5		EACH	EVERGREEN TREES (PICEA GLAUCA)(B&B)(1.5-2 M HT)	656.20	--			
							83				83		EACH	EVERGREEN SHRUBS (JUNIPERUS CHINENSIS SEA GREEN)(C.CONTAINER)(600-800 MM HEIGHT)	656.25	--			
							48				48		EACH	EVERGREEN SHRUBS (JUNIPERUS CHINENSIS VIRIDIS SARGENT)(7.5 L CONTAINER)(300-450 MM SPREAD)	656.25	--			
							4				4		EACH	DECIDUOUS TREES (SYRINGA RETICULATUM)(B&B)(50-60 MM CAL.)	656.30	--			
							36				36		EACH	DECIDUOUS SHRUBS (HYDRANGEA ARBORESCENS "ANNABELLE")(B&B)(900-1200 MM HEIGHT)	656.35	--			
							15				15		EACH	GROUND COVERS AND VINES (VALENT GRAPEVINE OR SUMMER GRAPEVINE)	656.40	--			

PROJECT NAME:	CAMBRIDGE
PROJECT NUMBER:	STP 030-2(27)
FILE NAME:	+78f163frm.dgn
PROJECT LEADER:	JLS
DESIGNED BY:	MBL
QUANTITY SHEET 2	
PLOT DATE:	13-JUN-2012
DRAWN BY:	MBL
CHECKED BY:	JAD
SHEET	37 OF 214