



MISCELLANEOUS MATERIALS				
ITEM	MARK	QTY.	DESCRIPTION	REMARKS
1		16	30T x 1/2" SHIRT LIFT ANCHOR W/ RECESS PLUG (BLACK)	
2		8	30T x 1/2" SHIRT LIFT ANCHOR W/ RECESS PLUG (BLACK)	
3		33	DAYTON 3/4" F-42 FIBERLE LOOP INSERT (SALV.)	
4		18	2" I.D. x 2'-0" PVC SLEEVE	
5		56	LEVELING JACK ASSEMBLY	SEE DETAIL THIS SHEET
6				
7	SH-F101	44	#5 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
8	SH-F102	14	#5 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
9	SH-F103	44	#5 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
10				
11	SH-F104	24	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
12	SH-F105	32	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
13				
14	SH-F106	87	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
15				
16	SH-F107	86	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
17	SH-F108	22	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
18				
19	SH-F109	24	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
20	SH-F1002	86	#6 BENT BAR (BLACK)	SEE DETAIL THIS SHEET
21				
22		24	#6 x 25'-0" (BLACK)	
23		32	#6 x 12'-0 5/8" (BLACK)	
24				
25		46	#6 x 11'-0" (BLACK)	
26		8	#6 x 10'-0" (BLACK)	
27		24	#6 x 11'-0" (BLACK)	
28		2	#6 x 11'-0" (BLACK)	
29		2	#6 x 11'-0 1/2" (BLACK)	
30		2	#6 x 11'-0" (BLACK)	
31		20	#6 x 11'-0" (BLACK)	
32		6	#6 x 11'-0" (BLACK)	
33				
34		36	#7 x 11'-0" (BLACK)	
35		6	#7 x 11'-0" (BLACK)	
36				
37		10	#8 x 11'-0" (BLACK)	
38		24	#8 x 11'-0" (BLACK)	
39		12	#8 x 11'-0 3/4" (BLACK)	
40		20	#8 x 11'-0" (BLACK)	
41		128	#8 x 12'-0 5/8" (BLACK)	
42				
43		70	#8 x 11'-0" (BLACK)	
44		6	#8 x 11'-0" (BLACK)	
45				

Vermont Agency of Transportation
RECEIVED
 ON: January 28, 2014
 and Checked for
CONFORMANCE
 BY: Jennifer Fitch DATE: 02/04/2014

SHOP DRAWING REVIEW

X REVIEWED AS REPRESENTATIVE OF THE CONTRACTOR. CONTRACT DOCUMENTS AND APPROVED, NOT ONLY FOR CONFORMANCE TO THE DESIGN CONCEPT OF THE WORK, AND SUBJECT TO FURTHER LIMITATIONS AND REQUIREMENTS CONTAINED IN THE CONTRACT DOCUMENTS.

CONSTRUCTION OF CONTRACTOR'S WORK ON THE SHOP DRAWINGS SHALL BE REVIEWED TO NOT EXCEED THE DESIGN CONCEPT OF THE WORK, AND SUBJECT TO FURTHER LIMITATIONS AND REQUIREMENTS CONTAINED IN THE CONTRACT DOCUMENTS.

CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FOR ALL WORK AND MATERIALS TO BE USED IN THE WORK AND FOR THE WORK TO BE DONE IN ACCORDANCE WITH ALL APPLICABLE REGULATIONS AND REQUIREMENTS.

VHB
 Add Number: 57458
 Prepared By: M.J. Morse
 Date: 1-31-2014

APPROVAL STAMP:	J.P. CARRARA & SONS INC. Precast & Prestress Manufacturer 1000 W. BROADWAY, SUITE 1000, AUBURN, VT 05203 Phone: (802) 248-0261 Fax: (802) 248-0210	T. BUCK CONSTRUCTION CONTRACTOR AUBURN, MAINE
STATE OF VERMONT AGENCY OF TRANSPORTATION COUNTY OF ADDISON		DATE: OCT. 9, 2013 SCALE: NOTED
TOWN OF MIDDLEBURY ROUTE NO. VT 125, EAST MIDDLEBURY GORGE BRIDGE NO. 15 PROJECT NO. RS 0174(8)		CHKD: DFM: T.D. JOB NO: 28411-018
P/C FOOTING MATERIAL LIST		DWG. NO: PCM1

SUBMITTED
 JAN 27 2014
 J.P. Carrara & Sons, Inc.
 Middletown, VT 05753