

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
						ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								25			25	0	LB	SEED, WINTER RYE	651.17				
								200			200	177	LB	FERTILIZER	651.18				
								1			1	0.45	TON	AGRICULTURAL LIMESTONE	651.20				
								1			1	58.25	TON	HAYMULCH	651.25				
								85			85		CY	TOPSOIL	651.35				
								80			80		SY	GRUBBING MATERIAL	651.40				
								1			1		LS	EPSC PLAN	652.10				
								100			100		HR	MONITORING EPSC PLAN	652.20				
								1			1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I)	652.30				
								400			400		SY	TEMPORARY EROSION MATTING	653.20				
								20			20		CY	TEMPORARY STONE CHECK DAM, TYPE I	653.25				
								40			40		CY	VEHICLE TRACKING PAD	653.35				
								420			420		LF	PROJECT DEMARCATION FENCE	653.55				
						9					9	58.25	SF	TRAFFIC SIGNS, TYPE A	675.20				
						22					22	116.5	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341				
										5000	5000		DL	SPECIAL PROVISION (FIELD OFFICE TELEPHONE) (N.A.B.I)	900.615				
						4					4	4	EACH	SPECIAL PROVISION (GUARDRAIL APPROACH SECTION, GALVANIZED 2 RAIL BOX BEAM)	900.620				
									5650		5650		LB	SPECIAL PROVISION (EPOXY COATED REINFORCING STEEL)(FPQ)	900.635				
									47160		47160		LB	SPECIAL PROVISION (REINFORCING STEEL)(FPQ)	900.635				
									267		267		LF	SPECIAL PROVISION (BRIDGE RAILING, GALVANIZED 2 RAIL BOX BEAM/CURB MOUNTED)	900.640				
									1		1		LS	SPECIAL PROVISION (CONTAINMENT AND DISPOSAL OF LEAD PAINT CLEANING RESIDUES)	900.645				
									1		1		LS	SPECIAL PROVISION (QC/QA CLEANING AND PAINTING STRUCTURAL COMPONENTS)	900.645				
									1		1		LS	SPECIAL PROVISION (REHABILITATING TRUSS BRIDGE SUPERSTRUCTURE)	900.645				
						1					1	1	LS	SPECIAL PROVISION (REMOVAL OF TEMPORARY BRIDGE AND APPROACHES)	900.645				
						1					1	1	LS	SPECIAL PROVISION (TRAFFIC CONTROL, ALL-INCLUSIVE)	900.645				
									3370		3370		SF	SPECIAL PROVISION (HALF-FILLED GRID DECK) (FPQ)	900.670				
												7	EACH	REMOVING SIGNS SA/CO 005 DATED 6/27/12					
												9	EACH	DURABLE LETTER OR SYMBOL SA/CO 005 DATED 6/27/12					
													EACH	REHAB DICATCH, MANHOLES, CLASS 1SA/CO 005 6/27/12					

PROJECT NAME: BRIDGEWATER
PROJECT NUMBER: BRS 0149(4)
FILE NAME: s86e062qs.dgn
PROJECT LEADER: K. HIGGINS
DESIGNED BY: T. FILLBACH
QUANTITY SHEET #2
PLOT DATE: 12-MAR-2010
DRAWN BY: R. PELLET
CHECKED BY: T. FILLBACH
SHEET 6 OF 58