

STATE OF VERMONT AGENCY OF TRANSPORTATION												QUANTITY SHEET 2											
SUMMARY OF ESTIMATED QUANTITIES												TOTALS		DESCRIPTIONS						DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	TRAINING	LANDSCAPING	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS			
											0.5	0.5		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-						
											1500	1500		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-						
								520				520		HR	EMPLOYEE TRAINEESHIP	634.10	EST.						
							0.5					0.5		LS	MOBILIZATION/DEMOBILIZATION	635.11	-						
							1					1		LS	TRAFFIC CONTROL (CMG PARK (31))	641.10	-						
							0.5					0.5		LS	PUBLIC RELATIONS OFFICER	641.12	-						
							1					1		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	EST.						
							3600					3600		LF	DURABLE 4 INCH WHITE LINE	646.400	-						
							80					80		LF	DURABLE 4 INCH YELLOW LINE	646.410	-						
							200					200		LF	DURABLE 8 INCH WHITE LINE	646.440	-						
							150					150		LF	DURABLE 8 INCH YELLOW LINE	646.450	-						
							35					35		LF	DURABLE 24 INCH STOP BAR	646.480	-						
							19					19		EACH	DURABLE LETTER OR SYMBOL	646.490	-						
							3600					3600		LF	TEMPORARY 4 INCH WHITE LINE	646.600	-						
							80					80		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	-						
							200					200		LF	TEMPORARY 8 INCH WHITE LINE	646.640	-						
							140					140		LF	TEMPORARY 8 INCH YELLOW LINE	646.650	-						
							35					35		LF	TEMPORARY 24 INCH STOP BAR	646.680	-						
							19					19		EACH	TEMPORARY LETTER OR SYMBOL	646.690	-						
							800					800		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	100						
										225		225		SY	GEOTEXTILE UNDER STONE FILL	649.31	6						
										125		125		LB	SEED	651.15	2						
										125		125		LB	SEED, WINTER RYE	651.17	2						
										450		450		LB	FERTILIZER	651.18	4						
										2		2		TON	AGRICULTURAL LIMESTONE	651.20	0.22						
										2		2		TON	HAY MULCH	651.25	0.22						
										250		250		CY	TOPSOIL	651.35	10						
										0.5		0.5		LS	EPSC PLAN	652.10	-						
										260		260		HR	MONITORING EPSC PLAN	652.20	EST.						
										0.5		0.5		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-						
										2500		2500		SY	TEMPORARY EROSION MATTING	653.20	91						
										700		700		SY	PERMANENT EROSION MATTING	653.21	32						
										75		75		CY	VEHICLE TRACKING PAD	653.35	EST.						
										2		2		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-						
										1100		1100		LF	PROJECT DEMARCATION FENCE	653.55	52						
									5			5		EACH	EVERGREEN TREES (PICEA GLAUCA) (B & B) (7-8 FEET HEIGHT)	656.20	-						
									7			7		EACH	DECIDUOUS TREES (LARIX LARCINA) (B & B) (5-6 FEET HEIGHT)	656.30	-						
									3			3		EACH	DECIDUOUS TREES (QUERCUS PALUSTRIS) (B & B) (2" - 2 1/2" CALIPER)	656.30	-						
									3			3		EACH	DECIDUOUS TREES (QUERCUS RUBRA) (B & B) (2" - 2 1/2" CALIPER)	656.30	-						
									50			50		EACH	GROUND COVERS AND VINES (PARTHENOCISSUS QUINQUEFOLIA) (CONT.) (#2)	656.40	-						

PROJECT NAME: RICHMOND	
PROJECT NUMBER: CMG PARK (31)	
FILE NAME: z97cl86qty.dgn	PLOT DATE: 4/30/2013
PROJECT LEADER: ERIK ATKINS	DRAWN BY: A. ACHARYA
DESIGNED BY: A. ACHARYA	CHECKED BY: T. BIGELOW
QUANTITY SHEET #2	SHEET 99 OF 133