



SHOP NOTE:
f_c = 5,000 PSI
f_t = 3,000 PSI
MIX # 445 MISC (NO DCL)

MATERIAL LIST / DECK SLAB			
ITEM	MARK	DESCRIPTION	QTY.
1			
2	MP-5025	#5 BENT BAR (STAINLESS STEEL)	8
3	MP-5035	#5 BENT BAR (STAINLESS STEEL)	10
4	MP-5055	#5 BENT BAR (STAINLESS STEEL)	12
5	MP-5065	#5 BENT BAR (STAINLESS STEEL)	4
6	MP-6015	#6 BENT BAR (STAINLESS STEEL)	12
7	MP-6025	#6 BENT BAR (STAINLESS STEEL)	4
8	MP-6075	#6 BENT BAR (STAINLESS STEEL)	3
9			
10		#4 X 0'-5 1/2" (STAINLESS STEEL)	2
11		#4 X 0'-11 1/2" (STAINLESS STEEL)	4
12		#4 X 7'-1" (STAINLESS STEEL)	5
13		#4 X 7'-7" (STAINLESS STEEL)	11
14		#5 X 0'-5 1/2" (STAINLESS STEEL)	2
15		#5 X 0'-11 1/2" (STAINLESS STEEL)	4
16		#5 X 2'-6" (STAINLESS STEEL)	4
17		#5 X 7'-0" (STAINLESS STEEL)	4
18		#5 X 7'-1" (STAINLESS STEEL)	9
19		#5 X 7'-7" (STAINLESS STEEL)	19
20		#6 X 4'-6 1/2" (STAINLESS STEEL)	4
21		#6 X 7'-0" (STAINLESS STEEL)	4

APPROVED: Approval of drawings and/or procedures indicates concurrence with the information presented and does not relieve the Contractor or Fabricator of compliance with all specifications and code requirements.

APPROVED AS NOTED

REVISE AND RESUBMIT

NOT REVIEWED

Date: 2/14/18

By: *[Signature]*

APPROVAL STAMP:

11-2-17 REVISIONS SUBMITTAL #1 COMMENTS

J.P. CARRARA & SONS INC.
Precast & Prestress Manufacturer
2644 GISE STR., WOODBURY, VERMONT 05753 Phone: (802)388-6361 Fax: (802)388-9010

CCS CONSTRUCTORS, INC.
CONTRACTOR
MORRISVILLE, VERMONT

STATE OF VERMONT AGENCY OF TRANSPORTATION
COUNTY OF WASHINGTON

TOWN OF EAST MONTPELIER
VT ROUTE 14, MINOR ARTERIAL
BRIDGE NO.: 68 PROJECT NO.: BRF 037-1 (7)

PRECAST CONCRETE DECK SLAB
DETAILS

DATE: SEPT. 14, 2017
SCALE: NOTED
CHKD: K.P. DFTM: A.S.
JOB NO: 23515-017
DWG. NO: S3.1