

TRAFFIC SIGN SUMMARY SHEET 4

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS		SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS					NO. OF NEW POSTS	SQUARE STEEL (in)			TUBULAR STEEL (in)				SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL				
				WIDTH	HEIGHT			"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN		REMOVE	1.75	2.00	2.50	FOUNDATION	3.00	3.50			4.00	5.00	DETAIL IN SHSM	DETAIL ON SHEET NUMBER	STANDARD SHEET NUMBER
NB	MM 0.634, RT.	D	R1-1	30	30			6.25						X	X	1.00	15								REPLACE SIGN AND POST AT MELROSE AVE ON THE NORTHEAST SIDE OF LINCOLN AVE.	X			
		D	W4-4P	24	12			2.00																	INSTALL NEW SIGN BELOW THE NEW STOP SIGN ON THE NORTHEAST SIDE OF LINCOLN AVE AT MELROSE AVE.	X			
NB	MM 0.696, RT.	A	R1-1	30	30			6.25						X	X	1.00	15								REPLACE SIGN AND POST AT NORTH ST ON THE SOUTHEAST SIDE OF LINCOLN AVE.	X			
		A	R1-3P	18	6			0.75						X											REPLACE EXISTING 4-WAY SIGN AND INSTALL NEW ALL-WAY SIGN BELOW THE NEW STOP SIGN ON THE SOUTHEAST SIDE OF LINCOLN AVE AT NORTH ST.	X			
NB	MM 0.696, RT.	C	W14-1	30	30			6.25						X	X	1.00	15								REPLACE SIGN AND POST AT NORTH ST ON THE SOUTHEAST SIDE OF LINCOLN AVE.	X			
SB	MM 0.696, LT.	H	R1-1	30	30			6.25						X	X	1.00	15								REPLACE SIGN AND POST AT NORTH ST ON THE SOUTHWEST SIDE OF LINCOLN AVE.	X			
		H	R1-3P	18	6			0.75						X											REPLACE EXISTING 4-WAY SIGN AND INSTALL BELOW THE NEW STOP SIGN ON THE SOUTHWEST SIDE OF LINCOLN AVE AT NORTH ST.	X			
NB	MM 0.700, RT.	A	D3-1	42	12			3.50						X		1.00	15								REPLACE SIGN INSTALL ON TOP OF R1-1 SIGN ON THE SAME POSTS AT NORTHEAST CORNER OF LINCOLN AVE AND NORTH STREET			53	
		C	D3-1	36	12			3.00						X											INSTALL NEW SIGN ON TOP OF THE LINCOLN AVE SIGN WITH A 12" BRACKET AT THE NORTHEAST SIDE OF LINCOLN AVE AND NORTH STREET.			53	
		F	R1-1	30	30			6.25						X	X	1.00	15								REPLACE SIGN AND POST AT NORTH ST ON THE NORTH EAST CORNER OF LINCOLN AVE.	X			
		F	R1-3P	18	6			0.75						X											REPLACE 4-WAY SIGN AND INSTALL BELOW THE NEW STOP SIGN ON THE SAME POST ON THE NORTHEAST CORNER OF LINCOLN AVE AT NORTH ST.	X			
		C	W14-1	30	30									X											REMOVE SIGN AT THE BACK OF THE STOP SIGN AT NORTH ST ON THE NORTHEAST SIDE OF LINCOLN AVE.				

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

EA	EA	EA	EA	EA	EA	FT	FT	FT	LB	LB	LB	LB
			9 II		6			105				
SF	SF	EA	EA	EA	EA	FT	EA	LB				
41.25		9 II	6	7		105						
42.00						83.75						

PROJECT NAME: STATEWIDE SOUTHWEST REGION
 PROJECT NUMBER: HES HSP(6)
 FILE NAME: I2k024frm.dgn (I2k042)
 PROJECT LEADER: JLS
 DESIGNED BY: NLA
 PLOT DATE: 06-AUG-2012
 DRAWN BY: TDS
 CHECKED BY: NLA
 RUTLAND CITY TRAFFIC SIGN SUMMARY SHT 4 SHEET 84 OF 90