



State of Vermont
PDD/Structures Design Section
National Life Building - Drawer 33
Montpelier, VT 05633-5001
www.aot.state.vt.us

Agency of Transportation

[phone] 802-828-2621
[fax] 802-828-3566
[tdd] 800-253-0191

August 9, 2007

Highway Safety Corporation
P. O. Box 358
Glastonbury, CT 06033-0358

Project Name: Warren **Project #: BHF 0188(7)**
Structure Identification: Brook Road (TH#1), Bridge #7 over Freeman Brook

The following Metal Hand Railing details [Item # 525.15, Metal Hand Railing (Painted Black)] for the above project (Vendor's Job # 1600) transmitted to us by F. R. Lafayette with a letter dated 2/24/2007 have been reviewed and are being returned herewith.


Sheets 1 and 2, Welding Procedures W-1600-a, W-1600-b, and W-1600-c, Painting procedure for galvanized surfaces, and selected paint system data are approved or approved as noted. The data sheet for the T-Anchor is rejected. As per my conversation with Paul Radice of your company we have agreed to substitute a galvanized bolt installed in a tapped and threaded hole in the pipe in lieu of the toggle bolt as shown. A letter, dated Aug. 9, 2007, requesting that change has been received and is approved.

Sheet 2 of the Shop Drawings, under the Bill of Materials, notes "Stainless Steel Post Anchors provided by others". Since those anchors are a part of the pay item I assume they are to be provided by F. R. Lafayette. **A submittal of the data sheet for the anchor bolts that are to be used is required, and full approval of the Shop Drawings for this item will be contingent upon receipt and approval of an acceptable data sheet.**

Upon receipt of these as noted plans please make appropriate changes and submit white prints for our use in the record plans for this project. Note: the changes in red shown for the radius do not need to be made on the originals, as it has no effect on the shop requirements.

You must provide notice to our fabrication inspector, Jeff Clark, as to the date fabrication represented by these drawings will begin. That notice must be received and acknowledged at least seven days prior to that date, as per Specification 506.03. Jeff may be contacted by phone at (802)828-0044 or email at jeff.clark@state.vt.us. Any material fabricated prior to the notification date is subject to rejection without further cause.

Sincerely,


Warren Tripp

Attachments

- cc: Resident Engineer: Ian Jenike, w/prints
 Shop Inspector: Jeff Clark, w/prints
 Contractor: Blow and Cote, Inc., w/prints
 Subcontractor: F. R. Lafayette, Inc., w/prints
 Construction Division - letter only
 Materials & Research Section (C&IA Unit) - letter only
 Files (Structures & Central)



043 SS