



ID NUMBER	SIGN TEXT	SIZE OF SIGN		SIGN AREA (SQ. FT)	NUMBER REQ'D
		A	B		
D3	CANYON RD.	30"	12"	2.5	16
M4-8	DETOUR	24"	12"	5.00	2
W20-2	DETOUR AHEAD	48"	48"	16.00	3
W20-2	DETOUR 500 FT	48"	48"	16.00	3
M4-9	DETOUR ←	30"	24"	5.00	7
M4-9	DETOUR →	30"	24"	5.00	6
M6-3	↑	21"	15"	2.19	2
R11-4	COVERED BRIDGE CLOSED TO THRU TRAFFIC	60"	30"	12.5	6

TABLE PROVIDED FOR ESTIMATING PURPOSES ONLY.

TRAFFIC CONTROL NOTES

1. THE BRIDGE WILL BE CLOSED TO PEDESTRIAN AND VEHICULAR TRAFFIC DURING CONSTRUCTION. THE CONTRACTOR SHALL NOTIFY THE TOWN OF CAMBRIDGE AT LEAST 2 WEEKS PRIOR TO THE CLOSING OF THE BRIDGE TO THROUGH TRAFFIC. CONTACT RICK LAFONTAIN AT 802-644-8843.
2. IN ADDITION TO THE TEMPORARY DETOUR SIGNS DETAILED ON THIS SHEET, THE CONTRACTOR SHALL LAY OUT, ERECT AND MAINTAIN (AND REMOVE AND/OR RESET AS REQUIRED) ADDITIONAL ON-PROJECT TEMPORARY TRAFFIC CONTROL ZONE DEVICES, INCLUDING BUT NOT LIMITED TO, CONSTRUCTION SIGNS, SIGN SUPPORTS, BARRICADES, CONCRETE TRAFFIC BARRIERS AND OTHER DEVICES USED TO REGULATE, WARN AND GUIDE TRAFFIC DURING CONSTRUCTION. TRAFFIC CONTROL DEVICE LAYOUT SHALL CONSIDER THE REQUIREMENTS OF THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) AND PERTINENT E-SERIES STANDARDS, AND SHALL BE SUBMITTED TO THE RESIDENT ENGINEER FOR APPROVAL.
3. TYPE III CONSTRUCTION BARRICADES AND PRECAST CONCRETE BARRIERS SHALL BE PLACED ON THE CANYON ROAD APPROACHES TO LIMITS APPROVED BY THE RESIDENT ENGINEER TO PREVENT TRAFFIC FROM ENTERING THE BRIDGE WORK AREA.
4. THE COST OF ALL TEMPORARY DETOUR SIGNS AND ASSOCIATED SIGN POSTS DETAILED ON THIS SHEET SHALL BE INCLUDED IN ITEM 675.20, TRAFFIC SIGNS, TYPE A (MOD.), AND ITEM 675.30, FLANGED CHANNEL SIGN POST (MOD.), RESPECTIVELY.
5. THE COST OF ALL ON-PROJECT TEMPORARY TRAFFIC CONTROL ZONE DEVICES (EXCEPT TEMPORARY TRAFFIC BARRIERS) SHALL BE INCLUDED IN ITEM 641.0, TRAFFIC CONTROL.
6. ALL SIGNS SHALL BE FLUORESCENT ORANGE REFLECTIVE SHEETING, WITH BLACK LETTERING AND BLACK BORDERS UNLESS OTHERWISE NOTED.
7. ALL "COVERED BRIDGE CLOSED TO THRU TRAFFIC" (R 11-4) SIGNS SHALL BE WHITE REFLECTIVE SHEETING, WITH BLACK LETTERING AND BLACK BORDERS.
8. REFLECTIVE SHEETING SHALL CONFORM TO ASTM D4956, TYPE VII OR TYPE VIII.
9. NO CONSTRUCTION SIGNS SHALL BE INSTALLED SO AS TO INTERFERE WITH OR OBSTRUCT THE VIEW OF EXISTING TRAFFIC CONTROL DEVICES.
10. THE COST OF PRECAST CONCRETE BARRIERS SHALL BE INCLUDED IN ITEM 621.90, TEMPORARY TRAFFIC BARRIER.

TEMPORARY DETOUR SIGNING PLAN

SCALE 1" = 125'
 125 0 125



STATE OF VERMONT AGENCY OF TRANSPORTATION			
Town of	CAMBRIDGE	Bridge No.	30
Highway No.	TH 31	Log Sta.	
		Surv. Sta.	
CANYON ROAD OVER BREWSTER RIVER			
TRAFFIC CONTROL SHEET			
Designed By	R. JOY	Drawn By	S. MERRIWAN
Checked By		Bridge Design Supervisor	
		Date	05/03
			M. ZYDEL Date 05/03
PROJECT	CAMBRIDGE		PROJECT NO. BHO 1448(24)
U.C. Info.	m:\548105\BHO1448\Drawings\24\trcp.dgn		
Bridge Sheet No.	Sheet 8 of 25		

PLOTTED 12-NOV-2003