

ROUTE	TOWN BEGINNING	MM BEGINNING	TOWN END	MM ENDING	LENGTH (MILES)	LENGTH (KM)	REMARKS
1-89	NB	RICHMOND	WILLISTON	79.60	0.60	0.96	MILL 25mm, PAVE
	NB	WILLISTON	S. BURLINGTON	85.35	0.85	1.37	MILL 25mm, PAVE
	NB	S. BURLINGTON		86.35	0.55	0.88	MILL 25MM, PAVE
	SB	S. BURLINGTON		87.35	0.42	0.69	MILL 25mm, PAVE
1-91	NB	NEWBURY-RYEGATE		111.95	1.10	1.77	MILL 25mm, PAVE
	NB	RYEGATE		113.60	0.65	1.05	MILL 25mm, PAVE
	NB	RYEGATE		115.4	1.15	1.85	MILL 25mm, PAVE
	NB	RYEGATE		116.65	0.65	1.05	MILL 25mm, PAVE
	NB	BARNET		120.3	2.45	3.94	MILL 25mm, PAVE
	NB	BARNET		124.1	0.60	0.96	MILL 25mm, PAVE
	NB	BARNET		125.40	1.00	1.00	MILL 25mm, PAVE
	NB	BARTON		161.0	0.65	1.05	MILL 25mm, PAVE
1-91	SB	BARTON		161.15	0.25	0.40	MILL 25mm, PAVE
	SB	IRASBURG	BROWNINGTON	164.05	1.20	1.20	MILL 25mm, PAVE
	SB	COVENTRY		166.75	0.95	0.95	MILL 25mm, PAVE

NOTE: MILL AND PAVE TRAVEL LANE ONLY
DURABLE PAINT APPLICATION MM 162.85-164.05 & 165.80-166.75

RUT LOCATION DETAIL	PROJECT: STATEWIDE	PROJECT NO.: IM RUTF(6)
	DESIGN FILE NAME: /pave/01k078/pk078.dgn	PLOT DATE: 15-MAY-2001
	IPARM FILE NAME: pk078.dtl	SURVEY DATE:
	SURVEYED BY:	DRAWN BY:
	SQUAD LEADER:	SHEET: 4 OF 6