



THREE CABLE GUARD RAIL w/ LIGHT STEEL POSTS
 Lt Rt
 WB 293+00 - 293+79 EB 297+45 - 306+54
 WB 295+77 - 307+91

6 GALVANIZED CHAIN-LINK FENCE, Item 581-1-B
 Lt Rt
 WB 296+00 - 309+00 EB 296+50 - 309+00

DEMOLITION AND REMOVAL OF BUILDINGS
 Lt Rt
 293+20 Lt 293+90 Rt 294+50 Rt
 293+00 Lt 294+10 Rt 294+55 Rt
 293+90 Lt 294+25 Rt 295+20 Rt
 293+90 Lt 294+45 Lt

BRIDGE RAILING FOR BRIDGE APPROACHES
 Lt Rt
 EB 293+00 - 294+00 EB 293+00 - 294+95
 WB 293+28 - 294+40 WB 293+46 - 294+56
 WB 296+28 - 296+59 WB 296+42 - 296+67
 EB 296+68 - 297+20 EB 296+64 - 297+96
 EB 307+17 - 309+00 EB 307+35 - 309+00
 WB 307+05 - 309+00 WB 308+05 - 309+00

Rte 67-A Curve
 Δ 27°13'40" Rt
 D 41'
 R 1492.40
 T 346.90
 L 600.70
 E 41.41

NOTE: See sheets *
 for details of route 67-A

SURVEYED BY	DATE
DRAWN BY	DATE
TRACED BY	DATE
BENNINGTON	
FINAL	NO. 012 - (1)
SHEET	17 of 25

D-7