


DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION										
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75	2.00	2.50	FOUNDATION	3.0	3.50	4.00			5.00	SHSM	PROJECT SHEET #	STANDARD SHEET #							
																	(LB / FT)				(LB / FT)															
SEARSBURG WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS													
WB	1.972	F	W2-2L	30	30		LEFT SIDE ROAD				1		1		X										RELOCATE ASSEMBLY 100 FEET EAST OF CURRENT LOCATION.											
WB	1.953	F	M2-1	21	15		JCT						1					X								INSTALL ASSEMBLY 150 FEET EAST OF CURRENT LOCATION.										
		F	M1-5	24	24		VERMONT ROUTE 8						1																							
WB	1.924	F	M2-1	21	15		JCT				1		1		X											RELOCATE ASSEMBLY 150 FEET EAST OF CURRENT LOCATION.										
		F	M1-5	24	24		VERMONT ROUTE 8				1		1																							
WB	1.915	F	VR-731	36	48			12.00										X								INSTALL 200 FEET EAST OF DESTINATION SIGNS.		7								
WB	1.901	F	VR-731	24	30		THRU TRAFFIC USE RIGHT LANE						1		X																					
WB	1.874	F	VD1-1A	72	10		↑ BENNINGTON 14				1	1	1		X	2			X							REINSTALL SIGNS ON NEW POSTS AND SLIP-BASES. SEE SHEET 2.										
		F	VD1-1A	72	10		<---- HEARTWELLVILLE 6						1													REMOVE SIGN FROM ASSEMBLY.										
		F	VD1-1A	72	10		<---- READSBORO 11				1	1	1					SLIP BASES								MOVE SIGN UP		SLIP BASES								
		F	VD1-1A	72	10		<---- STAMFORD 12				1	1	1													MOVE SIGN UP										
WB	1.837	F	M3-3	24	12		ROUTE MARKER ASSEMBLY				1	1	1		X	2			X							REINSTALL SIGNS AND FRAME ON NEW POSTS AND SLIP-BASES. SEE SHEET 2.										
		F	M1-5	24	24						1	1	1					SLIP BASES										SLIP BASES								
		F	M6-1	21	15						1	1	1																							
		F	M4-5	24	12						1	1	1																							
SIGN SUMMARY SHEET							SHEET TOTALS										12.00	0.00	0	10	9	12	0	0	7	105	0	0.0	0.0	0.0	0.0	PROJECT NAME: WOODFORD-MARLBORO				
																	SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	EA	LB	LB	LB	LB	PROJECT NUMBER: STPG SIGN(35)				
																																	FILE NAME: 10B336	PLOT DATE: 4/10/2012		
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS										86.0	0.0	21.0	17.0	17.0	34	0.0	0.0	18	270.0	0		0.0			PROJECT MANAGER: A. GAMBLE	DRAWN BY: J. KELLY			
																																	DESIGNED BY: J. KELLY	CHECKED BY: A. GAMBLE		
																																	SEARSBURG WB SHEET 3	SHEET 39 OF 80		