

DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)					SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION		
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75	2.00	2.50	FOUNDATION	3.00	3.50	4.00	5.00			SHSM	PROJECT SHEET #	STANDARD SHEET #
																	(LB / FT)				(LB / FT)								
																	1.88	2.42	3.35		7.60	9.00	10.80	14.60					
MIDDLETOWN SPRINGS NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN															"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS							
		A	W13-1	18	18		40 MPH ADVISORY				1	1	1																
NB	2.809	A	W3-5	36	36		SPEED REDUCTION			1				X															
NB	2.860	A	VD-018	30	18		MIDDLETOWN SPRINGS			1				X															
NB	2.921	A	R2-1	24	30		SPEED LIMIT 40			1				X															
NB	3.111	A	R2-1	24	30		SPEED LIMIT 35			1				X															
NB	3.315	A	R2-1	24	30		SPEED LIMIT 35				1	1	1		X	1		X						REMOVE AND REINSTALL SALVAGED SIGN. REPLACE POST.					
NB	3.499	A	R2-1	24	30		SPEED LIMIT 35				1	2 4	2 4		X	1		X						REMOVE AND REINSTALL SALVAGED SIGN. REPLACE POST.	THINNING AND TRIMMING				
NB	3.640	C	VR-017	24	30								1	X										MONTVERT RD (TH-26)					
		C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00																INSTALL NEW SIGN ON EXISTING POST.		6			
NB	3.640	D	R1-1	30	30		STOP			1				X										MONTVERT RD (TH-26)					
NB	3.653	D	R1-1	30	30		STOP			1				X										MONTVERT RD (TH-26)					
NB	3.696	A	S1-1	30	30		SCHOOL			1				X															
		A	W16-9	24	12		AHEAD			1																			
NB	3.724	A	M2-1	21	15		JCT				1	1	1		X	1		X						REMOVE AND REINSTALL SALVAGED SIGNS. REPLACE POST.					
		A	M1-6	30	24		ROUTE 140				1	1	1																
SIGN SUMMARY SHEET							SHEET TOTALS	5.00	0.00	8	5	6 5	7 6	0	0	3	45.0			0	0.0	0.0	0.0	0.0	PROJECT NAME: PAWLET - WEST RUTLAND				
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB	PROJECT NUMBER: STPG SIGN(37)				
							VERMONT AGENCY OF TRANSPORTATION																				FILE NAME: 10C340		
							TOWN DIRECTIONAL TOTALS	44.1	0.0	42	13	13	22	0	0	16	240.0			0	0.0					PROJECT MANAGER: A. GAMBLE			
																							PLOT DATE: 5/6/2011						
																							DRAWN BY: J. KELLY						
																							CHECKED: A. GAMBLE						
																							SHEET 31 OF 61						