

State of Vermont
Program Development
One National Life Drive
Montpelier, VT 05633-5001
www.aot.state.vt.us

[phone] 802-828-2621
[fax] 802-828-3566
[ttd] 800-253-0191

Agency of Transportation

July 2, 2012

The D.S. Brown Company
300 E. Cherry Street
North Baltimore, Ohio 45872

Project Name: Woodford Project #: ER BHF 010-1(44)

Structure Identification: VT 9 Over the Roaring Branch of the Walloomsac River

The following bearing devices details for the above project (Vendor's Job #36775, transmitted by T. Buck Construction, Inc. and received by our office on Monday, June 25, 2012, have been reviewed and are being returned herewith.

Sheet 1 of 2 and the welding procedures are approved.


Sheet 2 of 2 is approved "as noted". (Please make appropriate changes as indicated on the "as noted" drawing and submit a new "*.pdf" for our use in the record plans for this project.)

Also, the following is our response to the RFI that was submitted:

1. The natural rubber and the shear modulus range are fine.
2. The 16 GA internal shims are fine for the 1/16" thick internal shims shown on our plans.
3. The AASHTO M251-06 testing is required for this project.

You must provide notice to our fabrication inspector Jeff Clark as to the date fabrication represented by these drawings will begin. Jeff may be contacted by phone at (802)828-0044 or email at jeff.clark@state.vt.us. That notice must be received at least seven days prior to that date, as per Specification 506.03. Any material fabricated prior to the notification date is subject to rejection without further cause.

Sincerely,



Carolyn W. Carlson, PE
Project Manager

Attachments

- cc: Resident Engineer Ron Lemaire -w/prints
 T. Buck Construction, Inc. - w/prints
 Shop Inspector - Jeff Clark w/prints
 Materials & Research Section (C&IA Unit) - Letter only
 Construction Division - Letter only
 CWC

