







DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION			
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75	2.00	2.50	FOUNDATION	3.00	3.50	4.00			5.00	SHSM	PROJECT SHEET #	STANDARD SHEET #
																	(LB / FT)				(LB / FT)								
COLCHESTER US-2 WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS						
		F	R3-7L	30	30		 12/18/14	6.25																X					
WB	1.950	F	M3-3	24	12		SOUTH INTERSTATE			1																			
		F	M1-1	24	24		I-89			1																			
		F	M6-1	21	15		<-- LEFT ARROW INTERSTATE			1																			
WB	1.950	N	R10-12	24	30		LEFT TURN YIELD ON GREEN LIGHT SYMBOL			1																			
WB	1.947	F	E6-1A	120	98		<== I89 SOUTH WINOOSKI BURLINGTON			1																			
WB	1.906	F	D1-1M	72	12		ROUTE MARKER AND D-BOARD ASSEMBLY 12/17/14						1																
		F	D1-1G	72	12								1																
		F	D1-1M	72	12								1																
		F	M3-4	24	12								1																
		F	M1-4	24	24								1																
		F	VD1-1	72	12			6.00																	9				
		F	VD1-1	72	12			6.00																	9				
		F	VD1-1	72	12			6.00																	9				
		F	VD1-1	72	12			6.00																		9			
		F	M3-4	24	12	BLK/WHT		2.00																	X				
SIGN SUMMARY SHEET							SHEET TOTALS	26.25	0.00	5	0	0	5	0	0	0	0.0	0	0.0	0.0	0.0	0.0	0.0	PROJECT NAME: ALBURGH-COLCHESTER PROJECT NUMBER: STPG SIGN(45)					
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	EA	LB	LB	LB	LB	FILE NAME: 12 COLCHESTER US2 WB TSS PLOT DATE: 3/14/2014 PROJECT MANAGER: D. BRYANT DRAWN BY: J. BLANCHARD DESIGNED BY: B. TOOTHAKER CHECKED: K. KERN COLCHESTER WB SHEET 2 SHEET 158 OF 167						
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	464.5	0.0	22	0	0	52	0	0	43	645.0	0	0.0										