

ROCKINGHAM QUANTITY SHEET 1

STATE OF VERMONT
AGENCY OF TRANSPORTATION

ROADWAY	TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS	
3	3		EACH	THINNING AND TRIMMING FOR SIGNS	201.31	-				
160	160		CY	COMMON EXCAVATION	203.15	8.6				
37800	37800		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	91.0				
170	170		TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED	301.28	3.5				
30	30		TON	AGGREGATE SHOULDERS, RAP	402.13	5.0				
4190	4190		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (PG 70-28)(SBR OR SBS POLYMER)	490.30	1.0				
1	1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-				
56 57	56 57		EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	-				
68	68		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	-				
8	8		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	-				
8	8		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	-				
56	56		EACH	CHANGING ELEVATION OF SEWER MANHOLES	604.42	-				
11	11		EACH	CAST IRON GRATE WITH FRAME, TYPE D	604.47	-				
5	5		HR	POWER GRADER RENTAL	608.15	EST.				
5	5		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.				
10	10		HR	POWER BROOM RENTAL, TYPE I	608.30	EST.				
20	20		HR	POWER BROOM RENTAL, TYPE II	608.31	EST.				
35	35		HR	TRUCK RENTAL	608.37	EST.				
6	6		HR	LOADER RENTAL, TYPE I	608.40	EST.				
60	60		LF	CAST-IN-PLACE CONCRETE CURB, TYPE B	616.28	4.0				
							274.42	2567	TON	U.S. ROUTE 5 MAINLINE - WEARING (TYPE IVS)
							1145.87	855	TON	U.S. ROUTE 5 MAINLINE - LEVELING (TYPE IVS)
							79.98	575	TON	U.S. ROUTE 5 SIDEROADS - WEARING (TYPE IVS)
							0	192	TON	U.S. ROUTE 5 SIDEROADS - LEVELING (TYPE IVS)
									TON	ROUNDING
								4190	TON	TOTAL
							4679.27			

**ROCKINGHAM
QUANTITY
SHEET #1**

PROJECT NAME: CHESTER-SPRINGFIELD-ROCKINGHAM-WINDSOR
PROJECT NUMBER: STP 2952(1)

FILE NAME: z13c518qty_seg03.dgn
PROJECT LEADER: D. GOZALKOWSKI
DESIGNED BY: A. HAWKINS

PLOT DATE: 3/27/2015
DRAWN BY: A. KIRBY
CHECKED BY: J. SHIELDS
SHEET 172 OF 309