



ONE ~ DOWNSPOUT - D1

SECTION A

ABM INFO		SHIP	BILL OF MATERIAL				JOB NO.	DRAWING NO.	REV.
PAGE LINE		MARK	QTY	MARK	MATERIAL	LENGTH FT INCHES	REMARKS	WT	PROCUREMENT NOTES
		D1	1		DOWNSPOUT				195
6	B		1		TS 10 x 8 x 1/4	6 8 1/16	(A500-B)		
		M1	3		ANCHOR BOLTS				1
6	E		3		3/4" Ø ROD	0 9	W/1 NUT		
6	F		3		3/4" Ø HSW		(F436) (GALV)		

GALVANIZED AFTER FABRICATION

REV.	DATE	REMARKS	DWN	CHK	APVL	SHOP
0						5-12-08
MATERIAL:		SURFACE PREP. & PAINT:		HOLES:		SHOP BOLTS:
A709-36				15" Ø (OVS) 16" Ø (OVS)		AS NOTED
DESCRIPTION: DOWNSPOUT						
CASCO BAY STEEL STRUCTURES, INC. 75 SPRING HILL ROAD SACO, MAINE 04072 PHONE (207) 282-7360 FAX. (207) 282-1179						
STRUCTURE: TH24 over Hoosic River BRIDGE NO. 41 POWNAI, VERMONT COUNTY OF BENNINGTON				DRAWN: JTB	DATE: 04/29	
				CHKD: TM	DATE: 05/07	
LOCATION: TOWN OF POWNAI				JOB NO.	DWG NO.	
PROJ NO. BRZ 1441 (19) C/2				367	D1	
CUSTOMER: VERMONT AGENCY OF TRANSPORTATION					REV.	

RECEIVED
 OK'D BY: *[Signature]* OK'D BY: *[Signature]*
 MAY 15 2008
 RESUBMIT _____ APPROVED _____
 BY _____ DATE _____