



BILL OF MATERIAL						
SHIP MARK	QTY	PIECE MARK	DESCRIPTION	LENGTH FT	IN	PAGE LINE
M1	5		BLOCKOUT PLS.			
			PL 1/4 x 10 3/16	2	10	3/14
M2	1		BLOCKOUT PL			
			PL 1/4 x 10 3/16	2	10 5/8	BENT 3/15
M3	2		BLOCKOUT PLS.			
			PL 1/4 x 10 3/16	2	10 5/8	BENT 3/15
M4	2		BLOCKOUT PLS.			
			PL 1/4 x 10 3/16	2	10 5/8	BENT 3/15

Accepted	<input checked="" type="checkbox"/>
Accepted as Noted	<input type="checkbox"/>
Accepted Noted Resubmit	<input type="checkbox"/>
Rejected, Revise Resubmit	<input type="checkbox"/>
Rejected - Unacceptable	<input type="checkbox"/>

Checking is only for conformance with the design concept of the Project and compliance with the information given in the Contract Documents. The Engineer assumes no liability for errors or omissions that may be contained herein. The Contractor, by approving and submitting these documents, verifies their accuracy as stipulated on the Contractor's Shop Drawing Stamp.

DUBOIS AND KING
By *[Signature]*
DATE 7/17/09

RECEIVED
OK'D BY *[Signature]* OK'D BY *[Signature]*
JUN 18 2009
BY *[Signature]* DATE 7/13/09

REVISIONS			PRINT RECORD		
NO	DATE	DESCRIPTION	DATE	QTY	ISSUED
			6/15	E	Appn.

MEGQUIER & JONES INC.
STRUCTURAL STEEL SINCE 1895
1156 BROADWAY
SOUTH PORTLAND, MAINE 04106

PAINT.	HOLES U N	WELD U N	G/C REVIEW
PROJECT	TH NO 1 OVER THE GIRON RIVER PROJECT NO. BHO 1448 (29) BRIDGE NO 5 TOWN OF JOHNSON, VERMONT		DATE 6-8-09
DESCRIPTION	ABUTMENT BLOCKOUT PLATES		DRAWN BY RJK
ARCH	N/A	ENGR VERMONT AGENCY OF TRANSPORTATION	CHK'D BY GDC
CUSTOMER	S.D. IRELAND CONCRETE CONSTRUCTION CORP		JOB NO J-81
			SHIT NO 23

- NOTES:**
- FOR GENERAL NOTES SEE SHT. GN1
 - MATERIAL: M270-50W.