N/F THOMAS J.PHILLIPS AND KIMBERLY A.PHILLIPS
FROM EDWARD H.MOORE,JR.
BK.83,PG.459 MARCH 29TH,2006
+/- 3.0 ACRES

N/F WALLINGFORD PARK ASSOCIATION

N/F TOWN OF WALLINGFORD

VT STATE PLANE GRID

DENSE FOREST

WALDO LANE (GRAVEL ROAD)

RIPARIAN BUFFER

DENSE WOODED AREA

BLAZED MAPLE

IRON PIPE

OTTER CREEK

TEMPORARY STABILIZED CONSTRUCTION ENTRANCE SHALL BE REMOVED AND THE AREA RESTORED IMMEDIATELY UPON COMPLETION OF THE PROJECT

PAVED BASKETBALL COURT

CONSTRUCTION LIMITS (TYP)

BARRIER FENCE (TYP)

200' TOWN WELL BUFFER

GRASSED BASEBALL FIELDS

MATCH LINE SEE SHT. 12

N/F TOWN OF WALLINGFORD

EPSC LEGEND

—PDF—	PROJECT DEMARCATION FENCE
	SILT FENCE
x——x	BARRIER FENCE
	TURBIDITY CURTAIN
	STABILIZED CONSTRUCTION ENTRANCE

RESOURCE LEGEND

(XX)	SOIL MAP UNIT TYPE
------	RIPARIAN BUFFER

649.515 GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED

STA 0+35.0 LT&RT (20.0 SY)
STA 1+39.0 - STA 2+57.0 LT (32.0 SY)
STA 1+22.0 - STA 1+31.0 LT&RT (24.0 SY)
STA 1+46.0 - STA 1+48.0 RT (6.0 SY)

649.61 GEOTEXTILE FOR FILTER CURTAIN

STA 0+37.0 - STA 0+53.0 LT&RT (60.0 SY)
STA 0+92.0 - STA 1+21.0 LT&RT (86.0 SY)

653.35 VEHICLE TRACKING PAD

STA 2+92.0 RT, ACCESS PATH (50.0 CY)

653.50 BARRIER FENCE

STA 0+19.0 - STA 0+43.0 LT (24.0 LF)
STA 1+12.0 - STA 2+53.0 RT (180.0 LF)

653.55 PROJECT DEMARCATION FENCE

STA 0+19.0 - STA 0+40.0 RT (21.0 LF)
STA 1+18.0 - STA 2+92.0 LT (240.0 LF)
STA 2+53.0 RT - STA 2+90.0 RT (100.0 LF)

0 20 40
SCALE IN FEET

DATUM
VERTICAL NAVD 88
HORIZONTAL NAD 83 (1992)

EPSC PLAN 1

PROJECT NAME: WALLINGFORD
PROJECT NUMBER: STP ST WALK(14)

FILE NAME: $FILES$
PROJECT MANAGER: SUSAN SCRIBNER
DESIGNED BY: L. HARDEN
BRIDGE DESIGN SUPERVISOR: P. HALSTEAD

PLOT DATE: 1/9/2009
DRAWN BY: W. WEATHERBY
CHECKED BY: P. HALSTEAD
SHEET 11 OF 26

Drawing Copyright © 2009

CHA

FILE NAME =U:\6669\MSTN\prefinal_submission\x02f136ero.dgn
DATE/TIME =1/9/2009
USER =2562