STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES													TOTALS		DESCRIPTIONS			
									ROADWAY	EMPLOYEE TRAINEESHIP	BRIDGE	FULL C.E.	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND
									5				5		EACH	THINNING AND TRIMMING FOR SIGNS	201.31	-
									4300				4300		CY	COMMON EXCAVATION	203.15	101
									70				70		CY	EXCAVATION OF SURFACES AND PAVEMENTS	203.28	7.8
									2130				2130		CY	EARTH BORROW	203.30	5
									27000				27000		LF	SHOULDER BERM REMOVAL	203.40	1433
									1				1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-
									348000				348000		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	275
									129800				129800		LF	MILLED RUMBLE STRIPS	213.10	133
									1250				1250		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	13
									5900				5900		TON	AGGREGATE SHOULDERS, RAP	402.13	4
									1400				1400		CWT	EMULSIFIED ASPHALT	404.65	6
									1				1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-
									40500				40500		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	192
									1				1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-
									1				1		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32	-
									1				1		LU	SURFACE TOLERANCE PAY ADJUSTMENT (N.A.B.I.)	490.33	-
									1				1		LU	LONGITUDINAL JOINT COMPACTION PAY ADJUSTMENT (N.A.B.I.)	490.34	-
											700		700		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10	3
											100		100		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	-
									90				90		LF	12" CSP .064 (2-2/3 X 1/2)	601.0005	-
									5				5		EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	-
									11				11		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS I	604.412	EST
									11				11		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS II	604.415	EST
									11				11		EACH	REHAB. DROP INLETS, CATCH BASINS, OR MANHOLES, CLASS III	604.418	EST
									40				40		HR	POWER GRADER RENTAL	608.15	EST
									100				100		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST
									500				500		HR	POWER BROOM RENTAL, TYPE I	608.30	EST
									40				40		HR	POWER BROOM RENTAL, TYPE II	608.31	EST
									100				100		HR	TRUCK RENTAL	608.37	EST
									40				40		HR	LOADER RENTAL, TYPE I	608.40	EST
									30				30		CY	STONE FILL, TYPE I	613.10	5
									60				60		CY	STONE FILL, TYPE II	613.11	8
									7000				7000		LF	BITUMINOUS CONCRETE CURB, TYPE A	616.305	30
									3375				3375		LF	REMOVAL OF EXISTING CURB	616.41	16
									340				340		EACH	YIELDING MARKER POSTS	619.17	10
									100				100		LF	CHAIN-LINK FENCE, 6 FEET	620.12	15
									12				12		EACH	BRACING ASSEMBLY FOR CHAIN-LINK FENCE, 6 FEET	620.21	-
									100				100		LF	SNOW BARRIER, GALVANIZED	620.75	15
									19500				19500		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	204
									3000				3000		LF	STEEL BEAM GUARDRAIL, GALVANIZED W/8 FEET POSTS	621.205	310.5

DETAILED SUMMARY OF QUANTITIES

QUANTITY	UNIT	ITEMS
		COLD PLANING, BITUMINOUS PAVEMENT
331754	SY	I-91
15971	SY	NB RAMPS
347725	SY	SUBTOTAL
275	SY	ROUNDING
348000	SY	TOTAL
		SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
28667	TON	I-91 NB, TYPE IV S, WEARING COURSE
9318	TON	I-91 NB, TYPE IV S, LEVELING COURSE
1450	TON	NB RAMPS, TYPE IV S, WEARING COURSE
484	TON	NB RAMPS, TYPE IV S, LEVELING COURSE
320	TON	NB RAMPS, TYPE II S, SHOULDER WIDENING
69	TON	TYPE II S, BENEATH ASPHALT CURB
40308	TON	SUB TOTAL
192	TON	ROUNDING
40500	TON	TOTAL

PROJECT NAME: WESTMINSTER-SPRINGFIELD
PROJECT NUMBER: IM 091-1(62)

FILE NAME: /pave/01a014/pa014
PROJECT LEADER: PTS
DESIGNED BY: NLL
IPARM FILE NAME: 01a014_11

PLOT DATE: 17-JAN-2013 12:43
DRAWN BY: WWG
CHECKED BY: PTS/NLL
SHEET 11 OF 43