STATE OF VERMONT
AGENCY OF TRANSPORTATION

ITEM DETAIL SHEET

BEGIN STATION	END STATION	POS.	201.31 THIN TRIM FOR SIGNS	203.15 COMMON EXCAV.	203.30 EARTH BORROW	203.99 SHOULDER BERM REMOVAL	204.20 TRENCH EXCAV. OF EARTH	WASTE DITCHING MATERIAL	402.12 AGG. SHOULD.	402.12 AGG. SHOULD. (MOD.)	604.412 REHAB. D. I. CLASS I	616.47 BITUM. CONC. GUTTERS	620.75 SNOW BARRIER GALV.	621.20 STEEL BEAM G. R. (GALVANIZED)	621.20 STEEL BEAM G. R. (GALVANIZED) (MOD. W/8FT POSTS)	621.505 MANUF. TERMINAL SECTION (FLARED)	621.52 TRAILING END TERMINAL	621.70 G. R. APP. SECTION TYPE I (GALVANIZED)	621.76 REPLACE G. R. POST	621.77 REPLACE G. R. BEAM	621.80 REMOVE & DISP. OF G. R.	621.81 REMOVE & DISP. OF GUIDE POSTS	676.10 DELINE. WITH STEEL POSTS	REMARKS
			EACH	CY	CY	FT	CY	CY	TON	TON	EACH	TON	FT	FT	FT	EACH	EACH	EA	EA	EA				
																1								
5390+83.5	5391+21.0	SB LT												37.5							37.5			
5390+46.0	5390+83.5	SB LT												75.0							75.0			ADDED GUARD RAIL DUE TO EXISTING RAIL BEING DAMAGED
5375+08.0	5375+83.0	SB LT																						
5361+84.0	5361+71.0	SB LT																						
5373+16.5	5373+54.0	SB RT														1								
5368+79.0	5373+16.5	SB RT	F											437.0			1				212.5			
5368+66.5	5368+79.0	SB RT																						
NB ~ SB @	5367+50.0	MED.												37.5							37.5			
NB ~ SB @	5362+09.0	MED.												37.5							37.5			
5361+71.5	5361+96.5	SB RT	L											12.5			1				12.5			
5349+15.5	5349+40.5	SB LT	M														1							
5337+90.5	5338+28.0	SB RT														1								
5333+15.5	5337+90.5	SB RT	H											475.0							209.0			
5333+03.0	5333+15.5	SB RT															1							
5323+73.5	5324+11	SB RT														1								
5323+36.0	5323+73.5	SB RT												37.5							37.5			
5319+77.5	5319+90	SB RT																						
5322+74.0	5322+86.5	SB LT														1								
5322+36.5	5322+74.0	SB LT												37.5							37.5			
5315+24.0	5315+36.5	SB LT																						
5287+59.5	5287+97.0	SB RT														1								
5287+22.0	5287+59.5	SB RT												37.5							37.5			
5277+93.0	5278+05.5	SB RT																						
5284+00.5	5284+38.0	SB LT														1								
5283+63.0	5284+00.5	SB LT												37.5							37.5			
5277+03.5	5277+16.0	SB LT																						
5274+66.5	5275+04.0	SB RT														1								
5274+29.0	5274+66.5	SB RT												37.5							37.5			
5271+20.5	5271+33.0	SB RT																						
5273+35.5	5273+73.0	SB LT														1								
5272+98.0	5273+35.5	SB LT												37.5							37.5			
5270+65.0	5270+77.5	SB LT																						
5187+36.5	5187+75.0	SB LT														1								
5186+99.0	5187+36.5	SB LT												37.5							37.5			
5186+80.5	5186+93.0	SB LT																						
PAGE TOTAL														1774.5		10		4			896.5			

ITEM DETAIL SUMMARY SHEET #1

PROJECT NAME: COLCHESTER - GEORGIA
PROJECT NUMBER: IM 089-3(59)

FILE NAME: p04a030.DGN
PROJECT LEADER: EPD
DESIGNED BY: JDA
PLOT FILE:

PLOT DATE: 12-OCT-2010 16:38
DRAWN BY: RHB/SJB
CHECKED BY: EPD
SHEET 6B OF 21