STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 3

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	SIGN DIMENSIONS WIDTH (in)	SIGN DIMENSIONS HEIGHT (in)	NEW & SALVAGED SIGNS "A"	NEW & SALVAGED SIGNS "B"	NEW & SALVAGED SIGNS SALV SIGN	NEW & SALVAGED SIGNS SALV TIS	EXIST POST RETAIN	EXIST POST SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	FLANGED CHANNEL lb/ft 2.0	FLANGED CHANNEL lb/ft 3.0	SQUARE STEEL (in) lb/ft 1.75 1.88	SQUARE STEEL (in) lb/ft 2.0 2.16	SQUARE STEEL (in) lb/ft 2.5 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 1.3	TUBULAR ALUMINUM Ø (in) lb/ft 4.0 1.7	TUBULAR ALUMINUM Ø (in) lb/ft 4.0 MOD 1.7	TUBULAR STEEL Ø (in) FOUND-ATION	TUBULAR STEEL Ø (in) lb/ft 3.0 7.6	TUBULAR STEEL Ø (in) lb/ft 3.5 9.0	TUBULAR STEEL Ø (in) lb/ft 4.0 10.8	TUBULAR STEEL Ø (in) lb/ft 5.0 14.6	W-SHAPE STEEL FTG. SIZE 24"	W-SHAPE STEEL FTG. SIZE 30"	W-SHAPE STEEL WEIGHT	W-SHAPE STEEL POST SIZE	SIGN REQUIRED	REMARKS	SIGN DETAIL DETAIL ON DWG. NUMBER	SIGN DETAIL STD. SHEET NUMBER
												OPTION ITEMS																							
SOUTHBOUND: 26.000, LT	MILE 26 10/05/2007	1	12	36	3.00						1		~~X~~	7/20/07 10/05/07 X 8LF+4LF		X		X															SIGN ID CODE D10-2		E-139
26.705, LT	ENTERING TOWN OF BETHEL WINDSOR CO. 10/04/07	1	36	30	7.50						~~2~~ 1			7/20/07 X 14LF																				7	
26.837, RT		1	36	36	9.00 LEFT EXISTING						~~2~~			~~X~~																			SIGN TO BE MOUNTED ON TWO FLANGED CHANNEL SIGN POSTS SIGN ID CODE R3-4		E-143
27.000, LT	MILE 27 10/04/07	1	12	36	3.00						1			7/20/07 X 12LF		X		X															SIGN ID CODE D10-2		E-139
27.735, RT		1	36	36	~~9.00~~ LEFT EXISTING						~~2~~			~~X~~																			SIGN TO BE MOUNTED ON TWO FLANGED CHANNEL SIGN POSTS SIGN ID CODE R3-4		E-143
28.000, LT	MILE 28 10/04/07	1	12	36	3.00						1			7/20/07 X 12LF		X		X															SIGN ID CODE D10-2		E-139
28.579, LT	BRIDGE 28-5-5 I-89 10/04/07	1	6	8	0.33						1		~~X~~	7/20/07 X 10LF		X		X															SIGN ID CODE VD-701		E-134
29.000, LT	MILE 29 10/02/07	1	12	36	3.00						1			7/20/07 X 12LF		X		X															SIGN ID CODE D10-2		E-139
												FT	FT 0 ~~28.0~~	FT ~~42.0~~ (84.0)	FT 58.0 (14.0)	FT 70.0	FT		EA	LB	LB	LB		LB	LB	LB	LB								
FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC OPERATIONS SECTION "SIGN POST DESIGN GUIDELINE."																																			
	TOTALS				SF 19.83 ~~37.83~~	SF	EA.	SF					FT ~~70.0~~ (84.0)	56.0 (14.0)		FT ~~70.0~~				LB			EA.		LB			EA.	EA.	LB					

PROJECT NAME: BETHEL - RANDOLPH	
PROJECT NUMBER: IM 089-1(52)	
FILE NAME: p06a048.dgn	PLOT DATE: $DATE$
PROJECT LEADER: D.E.G.	DRAWN BY: K.A.R.
DESIGNED BY: D.W.E.	CHECKED BY: D.E.G.
IPARM FILE: p06a048ts03.i	SHEET 25 OF 61

FILE NAME = $FILE$
DATE/TIME = $DATE$
USER = $NTUSER$