STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 7

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND / REMOVAL	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75 / 1.88	2.0 / 2.16	2.5 / 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 / 1.3	4.0 / 1.7	4.0 MOD / 1.7	TUBULAR STEEL Ø (in) FOUNDATION	lb/ft 3.0 / 7.6	3.5 / 9.0	4.0 / 10.8	5.0 / 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL DETAIL ON DWG. NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																								
SOUTHBOUND: 31.200,LT 10/24/07	VERMONT 66 / VERMONT 12 7 +2	1 1	36 36	36 36	9.00 9.00																													SIGN ID CODE MI-5 SIGN ID CODE MI-5	SEE SHEET 10 FOR OVERLAY SIGN PANEL INSTALLATION DETAILS		E-136B E-136B
31.330 LT	SERVICE SIGN					144.00																						2 7/10/07		1088.43	1-25.33 W8X21 1-26.5		PAID UNDER BETHEL-RANDOLPH 14 089-1(52)		
31.433,LT	BRIDGE 29-2 I-89 10/02/07	1	6	8	0.33						1	X		8-0 7/18/07	X			X																		
31.450,LT 10/24/07	VERMONT 66 / VERMONT 12 2	1 1	36 36	36 36	9.00 9.00																													SIGN ID CODE MI-5 SIGN ID CODE MI-5	SEE SHEET 10 FOR OVERLAY SIGN PANEL INSTALLATION DETAILS		E-136B E-136B
31.498,RT 9/20/07		1	36	36	9.00						2		9/20/07	1-14.42 X 1-13.92																				SIGN SHALL BE MOUNTED ON TWO FLANGED CHANNEL SIGN POSTS SIGN ID CODE R3-4		E-143
31.513,LT 10/02/07	BRIDGE 29-3 I-89	1	6	8	0.33						1	X		8-0 7/18/07	X			X																		
31.950,LT 10/24/07	VERMONT 66 / VERMONT 12 2	1 1	36 36	36 36	9.00 9.00																													SIGN ID CODE MI-5 SIGN ID CODE MI-5	SEE SHEET 10 FOR OVERLAY SIGN PANEL INSTALLATION DETAILS		E-136B E-136B
32.000,LT 7/10/07	MILE 32	1	12	36	3.00						1			12-0 X		X		X																SIGN ID CODE DI0-2		E-139
32.885,RT 9/20/07		1	36	36	9.00						2			1-14.50 X 1-14.67																				SIGN SHALL BE MOUNTED ON TWO FLANGED CHANNEL SIGN POSTS SIGN ID CODE R3-4		E-143
												FT ~~28.0~~	FT 28.0 (57.51)	FT ~~14.0~~ (56.0)	FT ~~28.0~~	FT ~~14.0~~	FT		EA	LB	LB	LB		LB	LB	LB	LB								
TOTALS			SF 75.66	SF 144.00	EA.	SF						OPT NON FT ~~42.0~~ (56.0)	28.0 (57.51)		FT ~~42.0~~					LB			EA.	LB				EA. 2	EA.	LB 1088.43			TO (52) TOTALS SHEET 27 OF 61		

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC OPERATIONS SECTION "SIGN POST DESIGN GUIDELINE."

FILE NAME = $FILE$
DATE/TIME = $DATE$
USER = $NTUSER$

PROJECT NAME: RANDOLPH - BROOKFIELD
PROJECT NUMBER: IM 089-1(22)

FILE NAME: p99a200.dgn
PROJECT LEADER: D.E.G.
DESIGNED BY: D.W.E.
IPARM FILE: p06A048sss7.i

PLOT DATE: $DATE$
DRAWN BY: K.A.R.
CHECKED BY: D.E.G.
SHEET 46 OF 61