STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 13

Metric

MILE MARKER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (mm)	HEIGHT (mm)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NO. OF POSTS	NEW SIGN POSTS FLANGED CHANNEL kg/m 1.7	3.0	4.5	SQUARE STEEL (mm) kg/m 44 3.4	50 3.9	63 5.0	ANCHOR	SLIP SLEEVE	TUBULAR ALUMINUM DIA (mm) kg/m 75 1.93	100 2.5	100MD 2.5	TUBULAR STEEL DIA (mm) FND-ATION	75 11.3	90 13.6	100 16.1	125 21.8	W-SHAPE STEEL FTG. SIZE 600 mm	750 mm	MASS	POST SIZE	SIGN FRAME	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
127.000 SB	MILE 127	1	300	1200	0.36						1			3.66 X		~~X~~		~~X~~															D10-3		E-139
127.195 SB	Barnet 8 / White River Jct 58	1	3600	900		3.24					2												2		119.18 X							E7	76	
127.507 SB	SPEED LIMIT 65	1	1200	1500	1.80																											R2-1		E-142
	MINIMUM 40	1	1200	1200	1.44						2												2	131.75 X								VR-141		E-142
127.602 SB		1	1200	1200	1.44																											VW-397	77	
	GROOVED SHOULDER	1	600	450	0.27						2								22.06 X													VP-396 18′ 19′ 6″	77	
127.696 SB	SOUTH	1	750	375	0.28																											M3-3		E-135
	INTERSTATE 91	1	900	900	0.81																											M1-1		E-135
	INTERSTATE SYSTEM	1	900	900	0.81						1												1	56.83 X								M1-10		E-135
127.772 SB	EMERGENCY STOPPING ONLY	1	1200	900	1.08						2								19.42 X													R8-7 16′ 17′		E-142
127.925 SB MED		1	900	900	0.81						2			8.53 X		~~X~~		~~X~~														R3-4		E-143
128.000 SB	MILE 128	1	300	1200	0.36						1			4.27 X		~~X~~		~~X~~														D10-3		E-139
128.029 SB MED	ONE WAY	1	900	300	0.27						2			8.53 X		~~X~~		~~X~~														R6-1R		E-142
128.125 SB		1	1200	1200	1.44						2												2	94.72 X								W4-1		E-150
128.325 SB	BRIDGE 81-S I-91	1	150	250	0.04						1		2.44 X		~~X~~			~~X~~														VD-701	78	
128.346 SB	ENTERING TOWN OF WATERFORD	1	900	600	0.54						2			8.54 X		~~X~~		~~X~~														I-2		E-131
128.27 RT	BRIDGE PLAQUE						1						2.44 X																					
												m 0.0	m ~~2.6~~ 4.88	m ~~36.5~~ 35.5	m 2.6	m 36.5	m 0.0		EA. 0	kg ~~47.0~~ 41.48	kg 0.0	kg 0.0		kg ~~273.1~~ 283.3	kg ~~126.5~~ 119.19	kg 0.0	kg 0.0								
												38.4								41.48				402.49											
		SHEET TOTALS			m2 11.75	m2 3.24	EA. ~~0~~ 1	m2 0.00				m ~~39.1~~			m ~~39.1~~					kg ~~47.0~~			EA. 7	kg ~~404.6~~				EA. 0	EA. 0	kg 0					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE".

PROJECT NAME: RYEGATE-ST. JOHNSBURY
PROJECT NUMBER: IM 091-2(73)

FILE NAME	tsssRyegate.xls	PLOT DATE	12/12/06
PROJECT LEADER:	CRB	DRAWN BY:	JCS
DESIGNED BY:	PTS	CHECKED BY:	DAM
OLD REF. NO.:	97-0194	SHEET 51	OF 88