QUANTITY SHEET 1

STATE OF VERMONT
AGENCY OF TRANSPORTATION

SUMMARY OF ESTIMATED QUANTITIES			TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
ROADWAY	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
1			1		LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10	-			
0.5			0.5		ACRE	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.11	0.1			
900			900		CY	COMMON EXCAVATION	203.15	99			
300			300		CY	SOLID ROCK EXCAVATION	203.16	33			
1			1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
65			65		TON	AGGREGATE SHOULDERS	402.12	2			
1052			1052		LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20	-			
1			1		EACH	MANUFACTURED TERMINAL SECTION, FLARED	621.50	-			
1			1		EACH	ANCHOR FOR STEEL BEAM RAIL	621.60	-			
200			200		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
40			40		HR	FLAGGERS	630.15	EST			
		1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
		3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	EST			
1			1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
4			4		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
1			1		EACH	PORTABLE ARROW BOARD	641.16	-			
	100		100		LB	SEED	651.15	EST			
	250		250		LB	FERTILIZER	651.18	EST			
	1		1		TON	AGRICULTURAL LIMESTONE	651.20	EST			
	1		1		TON	HAY MULCH	651.25	EST			
150			150		CY	TOPSOIL	651.35	EST			
	1		1		LS	EPSC PLAN	652.10	-			
	25		25		HR	MONITORING EPSC PLAN	652.20	EST			
	1		1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
	1865		1865		SY	TEMPORARY EROSION MATTING	653.20	EST			
	35		35		CY	TEMPORARY STONE CHECK DAM, TYPE I	653.25	5			
	40		40		CY	VEHICLE TRACKING PAD	653.35	6			
	2		2		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
	970		970		LF	PROJECT DEMARCATION FENCE	653.55	20			
1			1		EACH	REMOVING SIGNS	675.50	-			
1			1		EACH	ERECTING SALVAGED SIGNS	675.60	-			
1			1		EACH	SETTING SALVAGED POSTS	675.61	-			
6			6		EACH	DELINEATOR WITH STEEL POST	676.10	-			

CHA

PROJECT NAME: LYNDON
PROJECT NUMBER: IM 091-3(51)

FILE NAME: z13a370qty.dgn
PROJECT LEADER: D. GOZALKOWSKI
DESIGNED BY: J. OLSEN
QUANTITY SHEET 1

PLOT DATE: 1/30/2017
DRAWN BY: J. HEALD
CHECKED BY: J. SHIELDS
SHEET 5 OF 35