QUANTITY SHEET

STATE OF VERMONT
AGENCY OF TRANSPORTATION

SUMMARY OF ESTIMATED QUANTITIES

			FINAL	EROSION CONTROL	EMPLOYEE TRAINEESHIP	ROADWAY	QUANTITIES GRAND TOTAL	UNIT	ITEMS	ITEM NO.	ROUNDING
			3600			1550	1550	LF	DURABLE 8'' WHITE LINE	646.42	-
			65			80	80	LF	DURABLE 24'' STOP BAR	646.46	-
			61			52	52	EA	DURABLE LETTER OR SYMBOL	646.50	-
			303117			420600	420600	LF	TEMPORARY 4'' WHITE LINE	646.60	77
			224117			331200	331200	LF	TEMPORARY 4'' YELLOW LINE	646.61	22
			0			3100	3100	LF	TEMPORARY 8'' WHITE LINE	646.62	-
			0			80	80	LF	TEMPORARY 24'' STOP BAR	646.66	-
			0			52	52	EA	TEMPORARY LETTER OR SYMBOL	646.70	-
			6435			11550	11550	EA	LINE STRIPING TARGETS	646.73	EST.
			40	120			120	LB	SEED	651.15	EST.
			210	1000			1000	LB	FERTILIZER	651.18	EST.
			0.32	4			4	TON	AGRICULTURAL LIMESTONE	651.20	EST.
			0.53	4			4	TON	HAY MULCH	651.25	EST.
			66.3			200	200	CY	TOPSOIL	651.35	EST.
			17.08			20.08	20.08	SF	TRAFFIC SIGNS, TYPE A	675.20	-
			199.5			120	120	LB	FLANGED CHANNEL SIGN POSTS	675.30	-
			3			1	1	EA	REMOVING SIGNS	675.50	-

DETAILED SUMMARY OF QUANTITIES

QUANTITIES	UNIT	ITEMS

DETAILED SUMMARY OF QUANTITIES

QUANTITIES	UNIT	ITEMS

ARCHIVED
CAL CARD

SURVEYED BY N/A DATE N/A
DRAWN BY N/A DATE N/A
SQUAD LEADER Portalupi
DESIGN FILE NO. /sqda/92all3/dall3a.dgn
IPARM FILE dall3qs2.i DATE PLOTTED 11-APR-1997
PROJ. NAME Montpelier-Bolton
PROJ. NO. IM 089 - 2(20)
SHEET 10 OF 16 SHEETS