STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

VAOT Metric

MILE MARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS			NEW & SALVAGED SIGNS				EXIST POST		NEW SIGN POSTS																					REMARKS	SIGN DETAIL	
		EA	WIDTH (mm)	HEIGHT (mm)	"A"	"B"	SALV SIGN	SALV TIS	RETAIN	SALVAGE	NO. OF POSTS	FLANGED CHANNEL kg/m			SQUARE STEEL (mm) kg/m			ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (mm) kg/m			TUBULAR STEEL Ø (mm) FOUNDATION		kg/m				W-SHAPE STEEL FTG. SIZE 600 mm	FTG. SIZE 750 mm	MASS KG	POST SIZE	SIGN FRAME REQUIRED		DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
															44	50	63			75	100	100 MOD		75	89	100	125								
												1.7	3.0	4.5	3.4	3.9	5.0			1.9	2.5	2.5		11.3	13.4	16.1	21.7							
												OPTION ITEMS																						
SOUTHBOUND 71.40 RT	STRONG CROSS WINDS AHEAD	1	1200	1200	1.44						2			X																			78	
SOUTHBOUND 71.50 RT-LT	SPEED LIMIT 55	2	1200	1500	3.60																											R2-1		E-142
	MINIMUM 40	2	1200	1200	2.88						4												4	X							VR-141		E-142
SOUTHBOUND 71.59 RT		1	1200	1200	1.44																											VW-397	78	
	GROOVED SHOULDER	1	600	450	0.27						2			X																		VP-396	78	
SOUTHBOUND 71.69 RT	SOUTH	1	750	375	0.28																											M3-3		E-135
	INTERSTATE 91	1	900	900	0.81																											M1-1		E-135
	EISENHOWER INTERSTATE SYSTEM	1	900	900	0.81						1												1	X								M1-10		E-135
SOUTHBOUND 71.74 RT	EMERGENCY STOPPING ONLY	1	1200	900	1.08						2			X																		R8-7		E-142
SOUTHBOUND 71.85 RT-LT		2	1200	1200	2.88						4			X																		W7-1		E-152
SOUTHBOUND 71.98 RT-LT	SPEED LIMIT 55	2	1200	1200	2.88						4			X																		W3-5	78	
SOUTHBOUND 72.00 RT	MILE 72	1	300	900	0.27						1			X																		D10-2		E-139
SOUTHBOUND ~~72.03~~ 71.90 RT	BRIDGE 45-S I-91	1	150	200	0.03						1		X																			VD-701		E-134
												m	m	m	m	m	m		EA	kg	kg	kg		kg	kg	kg	kg							
													2.5	68											310.7										
			m²	m²	EA.	m²						m			m					kg			EA.	kg				EA.	EA.	kg				
			18.67									70.5											5	310.7										

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE."

PROJECT NAME: HARTFORD-NEWBURY
PROJECT NUMBER: IM 091-2(69)

FILE NAME: _____ PLOT DATE: 05-JUN-2013 16:0
PROJECT LEADER: J.W TUCKER DRAWN BY: S.J BIJOLLE
DESIGNED BY: _____ CHECKED BY: J.D. AUSTIN
SHEET 102 OF 180