END MAINTENANCE AGREEMENT
ZONE #1 TH 11
1+080.00 LT 7.54M (24.75')

ROGERS, DAVID E.
(FORMERLY PART OF 1C & 1D
PORTER & STUWE)

PORTER, WILLIAM K.
& STUWE, THOMAS J.

MASCITTI, MIKELJON.
MASCITTI, PAUL A.
LIFE ESTATE

N/F
McKENNEY

END R.O.W. PROJECT
BRF 037-2(8)
STA. 1+189.93 36.16m
(118.63')RT.

N/F
CERUTTI

ROGERS, DAVID E.

PORTER, WILLIAM K.
& STUWE, THOMAS J.

BEGIN MAINTENANCE AGREEMENT
ZONE #1 VT. RT. 14
1+080.00 4.61m (15.12') LT
LENGTH 2.93m (9.61')

REMOVAL OF EXISTING GUARD RAIL
STA 1+086.000 LT - 1+109.000 LT
STA 1+104.500 RT - 1+107.500 RT
STA 1+129.000 RT - 1+144.500 RT
STA 1+129.000 LT - 1+130.500 LT

CONSTRUCT DRIVE**
STA 1+092.000 RT - W/3000 PAVED APRON
STA 1+135.000 LT - PAVED DRIVE
STA 1+150.000 RT - PAVED DRIVE

**PAVEMENT FOR DRIVES SHALL BE ONE 40 LIFT OF TYPE III PAVEMENT.

UNDER GROUND UTILITIES
STA 1+135.000 - SEWER LINE
STA 1+160.000 - WATER LINE & SHUT OFF
* APPROXIMATE LOCATION

BARRIER FENCE
(FOR PEDESTRIAN DETOUR)
STA 1+131 - 1+135 LT
(PAID FOR UNDER ITEM 528.12
TEMPORARY PEDESTRIAN BRIDGE)

BRIDGE RAIL: 3 - RAIL ALUMINUM
STA 1+110.070 LT - 1+129.850 LT
STA 1+110.070 RT - 1+129.520 RT

HEAVY DUTY STEEL BEAM GUARD RAIL
STA 1+085.600 LT - 1+102.460 LT
STA 1+095.200 RT - 1+102.460 RT
STA 1+137.140 RT - 1+144.080 RT

ANCHORS FOR HEAVY DUTY STEEL BEAM GUARD RAIL
STA 1+065.000 LT
STA 1+097.000 RT
STA 1+143.000 RT

ALUMINUM APPROACH RAILING
STA 1+102.460 LT - 1+110.070 LT
STA 1+102.460 RT - 1+110.070 RT
STA 1+129.520 RT - 1+137.140 RT

ALUMINUM APPROACH RAILING (MOD.)
STA 1+129.850 LT - 1+130.780 LT

LINES SHOWN ON THIS PLAN AS EXISTING PROPERTY LINES P/L ARE BELIEVED TO BE ACCURATE BUT SHOULD NOT BE RELIED UPON FOR PURPOSES UNRELATED TO THE STATE OF VERMONT'S ACQUISITION OF LAND AND RIGHTS FOR THIS PROJECT.

FOR R.O.W. USE ONLY

INSERT A

SEE INSERT A

0 10 20
SCALE 1 : 250

DATUM
VERTICAL USGS
HORIZONTAL ASSUMED

EXISTING BRIDGE DATA
YEAR BUILT = 1936
SINGLE SPAN ROLLED BEAM
OVERALL LENGTH = 18.90m (62')
CLEAR SPAN = 17.98m (59')
ROADWAY WIDTH = 7.32m (24')

PROJECT: EAST MONTPELIER	PROJECT NO.: BRF 037-2 (8)
DESIGN FILE NAME: re054zzz.dgn	
IPARM FILE NAME: se0541a2.i	PLOT DATE: 18-MAR-2010
SURVEYED BY: R. MOREAU	SURVEY DATE: 3/93
SQUAD LEADER: C.P. WILLIAMS	DRAWN BY: L.J. STONE
ROW SHEET 14 OF 14	SHEET: 41 OF 63