DEMOLITION & REMOVAL OF STRUCTURES – MISCELLANEOUS RETAINING WALLS

136 + 00 – 138 + 20
NOTE: TO BE PAID FOR UNDER ITEM NO. 203.16

BALED HAY FOR EROSION CONTROL

136 + 00 LT.	– 151 + 00 LT.	500 EA.
140 + 50 RT.		4 EA.
145 + 00 RT.		4 EA.
145 + 31 RT.		7 EA.
148 + 50 RT.		4 EA.
151 + 00 RT.		4 EA.

℄ & ℄ CURVE DATA C-14 & S-14

Δ	27° 58' 38" LT
D	7° 30'
R	763.94'
T	190.31'
L	373.03'
E	23.35'
BNK	0.08 FT/FT

REMOVAL & DISPOSAL OF GUARDRAIL
139 + 02 RT – 148 + 46 LT

EXCAVATION OF SURFACES & PAVEMENTS
136 + 00 RT – 138 + 84 RT
138 + 90 RT – 139 + 56 RT

STEEL BEAM GUARDRAIL WITH STEEL POSTS, TYPE II
136 + 00 LT – 151 + 00 LT

CONSTRUCT DRIVE – PAVED
RT
138 + 90 (12')
148 + 87 (12')

PARE ENGINEERING CORPORATION
Engineers — Planners — Landscape Architects
8 Blackstone Valley Place, Lincoln, RI 02865
(401) 334-4100

POWNAL
RS 0107 (7)
SURVEY BY ____ DATE ____ DRAWN BY ____ DATE ____
CHECKED BY ____ DATE ____ SHEET 74 OF 319

PLAN
SURVEYED
PLOTTED
ALIGNMENT CHECKED
RT. OF WAY CHECKED
NOTE BOOK
NO.
BY
DATE

PROFILE
SURVEYED
PLOTTED
GRADES CHECKED
B. M. & NOTES
STRUCTURE NOTATIONS CHECKED
NOTE BOOK
NO.
BY
DATE

PLATE 1 PLAN-PROFILE O. P. R. & R. E. STANDARD
DIETZGEN CORPORATION
PRINTED IN U.S.A.