LOCATION			CURBED SIDEWALKS								DROP INLETS		GUARDRAIL											REMARKS
STATION	STATION	POS.	203.15 COMMON EXCAV. (CY)	203.16 SOLID ROCK EXCAV. (CY)	203.40 SHOULDER BERM REMOVAL (LF)	301.28 SUBBASE OF CRUSHED GRAV. FINE (TON)	616.21 VERTICAL GRANITE CURB (LF)		618.10 PORTLAND CEMENT CONCRETE SIDEWALK 5 INCH (SY)	618.30 DETECTABLE WARNING SURFACE (SF)	604.42 CHANGING ELEVATION SMH (EA)	604.412 604.415 604.418 REHAB. DI, CLASS I, II, OR III (EA)	621.20 STEEL BEAM GUARDRAIL GALV. (LF)	621.205 STEEL BEAM GUARDRAIL GALV. W/8 FT POSTS (LF)	621.206 STEEL BEAM GUARDRAIL GALV./ NESTED (LF)	621.21 H.D. STEEL BEAM GUARDRAIL GALV. (LF)	621.50 MTS, FLARED (EA)	621.60 ANCHOR FOR STEEL BEAM RAIL (EA)	621.70 TYPE I APPROACH RAIL (EA)	621.71 TYPE II APPROACH RAIL (EA)	621.80 REMOVE & DISP. G.R. (LF)	621.81 REMOVE & DISP. OF POSTS (EA)	676.10 DEL.IN. W/STEEL POST (EA)	
MM 6.521		LT										1												CATCH BASIN
MM 6.540		LT										1												CATCH BASIN
MM 6.586		RT										1												CATCH BASIN
MM 6.587		LT										1												CATCH BASIN
MM 6.602		LT										1												CATCH BASIN
MM ~~6.658~~	MM ~~6.682~~	LT	6.709																		39.5 ~~126.7~~			
MM ~~6.658~~	MM ~~6.682~~	LT	6.733										~~100.0~~					~~2~~					2	ANCHOR @ 6.658, ANCHOR @ 6.682 3 PANELS
MM ~~6.718~~	MM ~~6.735~~	RT	6.718																		0 ~~89.8~~			
MM ~~6.713~~	MM ~~6.735~~	RT	6.734										~~87.5~~					~~2~~					2	ANCHOR @ 6.713, ANCHOR @ 6.735, EXTEND BEG RAIL 2 POSTS
MM ~~6.802~~	MM ~~6.827~~	RT	6.801										50								125 ~~132.0~~			
MM ~~6.802~~	MM ~~6.832~~	RT	6.824										~~137.5~~				2	~~2~~					2	ANCHOR @ 6.802, ANCHOR @ 6.832, EXTEND END RAIL
MM ~~6.919~~	MM ~~6.965~~	LT	6.972										175								237.5 ~~242.9~~			
MM ~~6.919~~	MM ~~6.965~~	LT	7.017										~~162.5~~				2						2	MTS @ 6.919, MTS @ 6.965
MM ~~6.969~~	MM ~~7.024~~	RT	6.969										213.5								212 ~~290.4~~			
MM ~~6.969~~	MM ~~7.024~~	RT	7.019										~~250.0~~				~~1~~	1					2	MTS @ 6.969, ANCHOR @ 7.022, RETAIN BURIED END TERMINAL @ 7.024
MM ~~7.060~~	MM ~~7.081~~	RT	7.052										77								100 ~~110.9~~			
MM ~~7.060~~	MM ~~7.081~~	RT	7.071										~~37.5~~				~~2~~ 1	1					2	MTS @ 7.060, MTS @ 7.081
MM ~~7.157~~	MM ~~7.192~~	LT	7.212										152								187.5 ~~184.8~~			
MM ~~7.157~~	MM ~~7.192~~	LT	7.249										~~112.5~~				~~2~~ 1	1					2	MTS @ 7.157, MTS @ 7.192
PROVISION FOR SHOULDER MATERIAL DEEMED UNSUITABLE						160																		
SUBTOTAL SHEET 1			0	0	0	0	0		0	0	1	16	626.5 ~~550~~	~~0~~	0	521.25 ~~250.4~~	6 ~~8~~	9 ~~8~~	2	2	1200 ~~966.5~~	10	14	
SUBTOTAL SHEET 2			0	0	232.3	0	0		0	0	0	2	6141 ~~6125~~	~~1650~~	50	0	26 ~~29~~	9 ~~7~~	~~2~~ 0	~~2~~ 0	7562.5 ~~8711.8~~	0	32	
SUBTOTAL SHEET 3			4.0	4.0	0	7.7	42		23.4	50.0	0	17	3768.5 ~~3050~~	~~1925~~	0	0	5	7 ~~14~~	0	0	4968.25 ~~5269.4~~	0	14	
SUBTOTAL SHEET 4			0	0	0	0	0		0	0	0	2	7822.5 ~~8412.5~~	0	0	0	32	8 ~~18~~	0	0	9512.5 ~~9625.2~~	0	41	
SUBTOTAL SHEET 5			0	0	0	0	0		0	0	0	5	667.5 ~~887.5~~	0	0	0	6 ~~7~~	3 ~~6~~	0	0	901.5 ~~1177.5~~	0	14	
ROUNDING			1.0	1.0	7.7	2.3	3		1.6	0	0	0	~~75~~	25	0	4.6	0	0	0	0	49.6	0	0	
ROADWAY TOTAL			5	5	240	170	45		25	50.0	1	42	~~19100~~ 19026.0	~~3600~~ 3117.5	50	~~255~~ 521.25	~~82~~ 75	~~53~~ 36	~~4~~ 2	~~4~~ 2	~~25800~~ 24144.75	10	115	

ITEM DETAIL SHEET 5

PROJECT NAME: NEWFANE - TOWNSHEND
PROJECT NUMBER: STP 2401(1)

FILE NAME: p01b036.dgn
PROJECT LEADER: CRB
DESIGNED BY: JBZ
IPARM FILE NAME: p01b036_16.i

PLOT DATE: 04-FEB-2010
DRAWN BY: JBZ
CHECKED BY: BDB
SHEET 16 OF 32