M.M.	SIZE	MATERIAL
NEWFANE		
1.970	24	RCP
2.000	15	CGMP
2.241	15	RCP
2.310	30	CGMP
2.510	15	RCP
2.615	20" X16"	STONE BOX
2.690	15	ACCGMP
2.710	15	CGMP
2.741	24	CGMP
2.785	24	CGMP
2.819	24	CGMP
2.840	18	-
2.879	18	-
2.895	18	-
2.916	18	-
2.950	24	ACCGMP
2.950	30	ACCGMP
2.971	24	ACCGMP
3.005	12	RCP
3.019	12	RCP
3.055	15	RCP
3.270	24	CGMP
3.424	4' X3'	RCB
3.610	15	RCP
3.694	18	RCP
3.878	18	CGMP
4.001	24	RCP
4.150	4' X4'	RCB
4.260	24	ACCGMP
4.320	18	ACCGMP
4.403	2.5' X2'	RCB
4.441	18	RCP&ACCGMP
4.505	24	CPEP
4.679	30	ACCGMP
4.800	24	ACCGMP
4.868	30	CMP
5.001	24	RCP
5.064	30	CPEP
5.157	15	ACCGMP
5.219	15	ACCGMP
5.201	18	ACCGMP
5.309	24	CPEP
5.505	18	RCP

M.M.	SIZE	MATERIAL
TOWNSHEND		
0.045	58X36	CGMPPA
0.373	72	ACCGMP
0.499	18	ACCGMP
0.880	4X6	RCB
0.995	18	RCP
1.062	15	ACCGMP
1.063	18	RCP
1.135	15	RCP
1.222	15	RCP
1.320	15	RCP
1.402	15	RCP
1.424	15	RCP
1.430	12	RCP
1.430	15	RCP
1.440	15	RCP
1.444	18	RCP
1.497	18	RCP
1.544	18	RCP
1.619	18	ACCGMP
1.667	18	ACCGMP
1.717	24	RCP
1.747	18	RCP
1.796	24	RCP
1.849	24	RCP
1.857	24	RCP
1.857	12	RCP
1.858	24	RCP
1.917	15	RCP
1.919	12	RCP
1.920	12	RCP
1.941	12	RCP
1.941	12	RCP
1.964	12	RCP
1.965	12	ACCGMP
2.009	12	RCP
2.014	12	RCP
2.029	12	RCP
2.029	12	RCP
2.029	15	RCP
2.050	15	RCP
2.050	15	RCP
2.062	18	RCP
2.062	18	RCP
2.063	18	RCP
2.090	18	RCP
2.090	18	RCP
2.092	5' X2'	RCB
2.092	15	RCP
2.113	15	RCP
2.453	24	RCP
2.492	18	ACCGMP
2.516	30	ACCGMP
2.549	18	RCP
2.586	18	RCP
2.641	48	ACCGMP
2.720	15	CGMP
2.774	18	RCP
2.884	18	ACCGMP
2.915	48	ACCGMP
2.929	36	ACCGMP
2.979	18	RCP
3.000	18	ACCGMP
3.079	18	RCP
3.100	15	ACCGMP
3.154	24	RCP
3.250	36	ACCGMP
3.289	18	RCP
3.301	18	ACCGMP
3.360	18	ACCGMP
3.409	24	RCP
3.476	48	ACCGMP

M.M.	SIZE	MATERIAL
3.500	18	ACCGMP
3.534	36	ACCGMP
3.554	18	ACCGMP
3.582	18	ACCGMP
3.624	18	ACCGMP
3.689	48	ACCGMP
3.795	36	RCP
3.839	30	ACCGMP
3.925	36	RCP
4.029	36	ACCGMP
4.080	18	ACCGMP
4.180	18	ACCGMP
4.188	24	ACCGMP
4.314	18	ACCGMP
4.389	18	RCP
4.459	24	ACCGMP
4.459	36	ACCGMP
4.541	18	ACCGMP
4.692	30	ACCGMP
4.807	36	ACCGMP
4.842	36	ACCGMP
5.024	36	ACCGMP
5.045	24	ACCGMP
5.085	48	ACCGMP
5.123	24	ACCGMP
5.171	24	ACCGMP
5.403	36	ACCGMP
5.677	18	ACCGMP
5.809	48	ACCGMP
5.905	30" X60"	CGMPPA
5.990	18	RCP
6.090	18	RCP
6.101	30	RCP
6.150	15	RCP
6.217	36	ACCGMP
6.290	12	RCP
6.342	18	RCP
6.549	12	RCP
6.549	15	RCP
6.562	15	RCP
6.562	18	RCP
6.568	15	RCP
6.580	15	RCP
6.580	18	RCP
6.580	24	RCP
6.580	24	RCP
6.580	24	RCP
6.580	24	RCP
6.629	15	RCP
6.634	18	RCP
6.634	18	RCP
6.641	12	RCP
6.641	18	RCP
6.668	18	RCP
6.668	18	RCP
6.685	18	RCP
6.685	18	RCP
6.690	18	RCP
6.703	3' X3'	RCB
6.782	4' X4'	RCB
6.791	18	RCP
6.979	60	RCP
7.039	36	ACCGMP
7.121	24	RCP

NOTE:

THIS SHEET IS TO BE USED FOR INFORMATIONAL PURPOSES ONLY.
THE RESIDENT ENGINEER SHALL DETERMINE WHETHER THE COMPACTION EFFORT OVER THESE CULVERTS SHOULD BE REDUCED.

EXISTING CULVERT SHEET

PROJECT NAME: NEWFANE-TOWNSHEND

PROJECT NUMBER: STP 2401(1)

FILE NAME: p01b036.dgn
PROJECT LEADER: CRB
DESIGNED BY: JBZ
IPARM FILE NAME: p01b036_17.i

PLOT DATE: 04-FEB-2010
DRAWN BY: JBZ
CHECKED BY: BDB
SHEET 17 OF 32