STONE FILL, TYPE II (IN DITCHES)
GEOTEXTILE UNDER STONE FILL
STA 20+030 - 20+115 RT
STA 20+030 - 20+075 LT
STA 20+120 - 20+160 RT
STA 20+180 - 20+190 RT

TEMPORARY STONE CHECK DAM, TYPE I
STA 20+104 - 20+190 LT

INLET PROTECTION DEVICE, TYPE I
STA 20+102 LT
STA 20+120 RT
STA 20+180 RT

TEMPORARY EROSION MATTING (IN DITCHES)
STA 20+104 - 20+190 LT

TEMPORARY EROSION MATTING (ON SLOPES)
STA 20+030 - 20+050 LT
STA 20+030 - 20+090 RT

PROJECT DEMARCATION FENCE
STA 20+030 - 20+086 LT
STA 20+030 - 20+170 RT
STA 20+100 - 20+190 LT
STA 20+176 - 20+190 RT
STA 2+022 - 2+048 LT

GEOTEXTILE FOR SILT FENCE
STA 2+015 - 2+033 LT (2)

NOTES:

1. SILT FENCE LOCATIONS SHOWN ON THIS DRAWING ARE APPROXIMATE. THE CONTRACTOR IS RESPONSIBLE FOR INSTALLING THE SILT FENCE IN ACCORDANCE WITH THE GUIDELINES SET FORTH IN THE VERMONT GENERAL PERMIT FOR STORMWATER RUNOFF FROM CONSTRUCTION SITES. THE RESIDENT ENGINEER AND ON SITE COORDINATOR SHALL APPROVE ALL SILT FENCE LOCATIONS PRIOR TO PLACEMENT.

2. FOR EROSION PREVENTION AND SEDIMENT CONTROL PLAN GENERAL NOTES, SEE SHEETS 147 - 148, AND DETAILS, SEE SHEETS 177 - 180.

LIMIT OF WORK
STA 2+048.000

BM #7
VTGS SURVEY MARK
STAMPED "A97035"
ELEV. = 136.949 m

MATCH LINE STA 20+030

MATCH LINE STA 20+190

LEGEND

- ROADSIDE DITCH/SLOPE PROTECTION
- DETOUR SLOPE LIMITS
- PERMANENT SLOPE LIMITS
- SILT FENCE
- INLET PROTECTION DEVICE, TYPEI
- PIPE INLET PROTECTION
- EROSION MATTING
- CHECK DAM - TEMPORARY
- BARRIER FENCE
- PDF PROJECT DEMARCATION FENCE
- FILTER CURTAIN

0 10 20 30
SCALE IN METERS

EROSION CONTROL PLAN 24

PROJECT NAME: BRANDON
PROJECT NUMBER: NH 019-3(495)

FILE NAME: zb008s5-ec24.dgn
PROJECT LEADER: CRB
DESIGNED BY: NLL
CLD 02-0149

PLOT DATE: 9/3/2009
DRAWN BY: NLL
CHECKED BY: PTS
SHEET 172 OF 546