STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

MILEMARKER STATION OR SIGN NUMBER	SIGN LEGEND	EA	SIGN DIMENSIONS WIDTH (In)	HEIGHT (In)	NEW AND SALVAGE SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NO. OF POSTS	NEW SIGN POSTS: FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (In) 1.75 (lb/ft 1.88)	2.0 (2.42)	2.5 (3.35)	ANCHOR	SLEEVE	TUBLAR ALUMNUM O (In) 3.0 (lb/ft 1.3)	4.0 (1.7)	4.0 MOD (1.7)	FOUND-ATION	TUBULAR STEEL O (In) 3.0 (lb/ft 7.6)	3.5 (9.0)	4.0 (10.8)	5.0 (14.6)	W-SHAPE FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
STA. 31+14.89, OFFSET 67.47, LT.		1	12	18	1.5						1					12.5																	R7-8	14	
STA. 31+14.89, OFFSET 67.47, LT.		1	18	9	1.13																												R7-8a	14	
STA. 31+05.37, OFFSET 67.42, LT.		1	12	18	1.5						1					12																	R7-8	14	
STA. 30+91.84 OFFSET 67.20, LT.		1	12	18	1.5						1					12																	R7-8	14	
STA. 32+10.50 OFFSET 26.50, LT.		1	18	18	2.25																												R8-3 FENCE MOUNT ON GATE	14	
STA. 32+13.80 OFFSET 2.50, RT.		1	18	18	2.25						1					12.5																	R8-3	14	
STA. 30+82.00 OFFSET 73.50, LT.		1	30	30	6.25						1					13.5																		14	
FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."												FT	FT	FT	FT	FT 62.5	FT		FT	LB	LB	LB		LB	LB	LB									
				TOTALS	SF 16.38	SF 0	EA. 0	SF 0				FT			FT 62.5					LB			EA.	LB			EA.	EA.	LB						

PROJECT NAME:	HARTLAND
PROJECT NUMBER:	CMG PARK(25)

Hoyle, Tanner & Associates, Inc.

HTA PROJECT 904221 | MODEL Z20K154OISIGN

FILE NAME: Z20k154signsumm1.dgn
PROJECT LEADER: WAYNE L. DAVIS
DESIGNED BY: JCC
TRAFFIC SIGN SUMMARY SHEET

PLOT DATE: 9/16/2013
DRAWN BY: JCC
CHECKED BY: CRM
SHEET 15 OF 30