STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 5

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	EXIST POST SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75 1.88	2.0 2.42	2.5 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 1.3	4.0 1.7	4.0 MOD 1.7	FOUND-ATION	TUBULAR STEEL Ø (in) lb/ft 3.0 7.6	3.5 9.0	4.0 10.8	5.0 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS SHS = FHWA STANDARD SIGNS BOOK	SIGN DETAIL DETAIL ON DWG. NUMBER	STD. SHEET NUMBER
BENNINGTON: VT. ROUTE 67A 27+34.0, RT	BENNINGTON PLAZA PVT						1				1					X		X														SALVAGED SIGN TO BE MOUNTED ON NEW POST. TOP MOUNTING BRACKETS REQUIRED TO INSTALL SALVAGED SIGN ON NEW POST. COSTS ASSOCIATED WITH THIS BRACKET ARE INCIDENTAL TO THE SIGN POST.		
		1	24	30	5.00																											SIGN ID CODE R4-7		SHS
		1 1	18 18	18 18	2.25 2.25																											BACK-TO-BACK SIGN ID CODE OMI-1 SIGN ID CODE OMI-1		E-150 E-150
27+64.0, LT		1	18	18	2.25						1					X		X														SIGN ID CODE OMI-1		E-150
27+70.0, RT		1	36	30	7.50						2					X		X														SIGN ID CODE VR-922		E-145A
27+88.0, RT		1	24	30	5.00						1					X		X														SIGN ID CODE R4-7		SHS
		1 1	18 18	18 18	2.25 2.25																											BACK-TO-BACK SIGN ID CODE OMI-1 SIGN ID CODE OMI-1		E-150 E-150
28+08.0, LT		1	18	18	2.25						1					X		X														SIGN ID CODE OMI-1		E-150
29+70.0, LT		1	60	30	12.50						2					X		X														SIGN ID CODE VR-941		E-145A
32+86.0, RT		1	48	30	10.00						2					X		X														SIGN ID CODE VR-934		E-145B
35+50.0, LT	HANNAFORD SQ PVT						1				1					X		X														SALVAGED SIGN TO BE MOUNTED ON NEW POST. TOP MOUNTING BRACKETS REQUIRED TO INSTALL SALVAGED SIGN ON NEW POST. COSTS ASSOCIATED WITH THIS BRACKET ARE INCIDENTAL TO THE SIGN POST.	-	-
		1	24	30	5.00																											SIGN ID CODE R4-7		SHS
		1 1	18 18	18 18	2.25 2.25																											BACK-TO-BACK SIGN ID CODE OMI-1 SIGN ID CODE OMI-1		E-150 E-150
												LF	LF	LF	LF	LF 154	LF		EA.	LB	LB	LB		LB	LB	LB	LB								
TOTALS					SF 63.0	SF	EA. 2	SF				LF			LF 154					LB			EA.	LB				EA.	EA.	LB					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."

TRAFFIC SIGN SUMMARY SHEET #5

PROJECT NAME: BENNINGTON
PROJECT NUMBER: STP 2626(I)
FILE NAME: p06b220.dgn
PROJECT LEADER: D.E.G.
DESIGNED BY: M.J.L.
DWG. NO. p06b220tss5.i
PLOT DATE: 07-MAY-2012 14:2
DRAWN BY: C.A.K.
CHECKED BY: D.E.G.
SHEET 45 OF 69