STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES																		TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
													ROADWAY		TRAINING		FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITY	UNIT	ITEMS
																										NB = 4 EA, SB = 2 EA
													10					10	6	EACH	THINNING AND TRIMMING FOR SIGNS (NONE USED)	201.31	EST.			
													25					25	0	CY	COMMON EXCAVATION	203.15	3.6			
													2030					2030	16	CY	EARTH BORROW	203.30	2			
													1400					1400	1750	LF	SHOULDER BERM REMOVAL	203.40	19			
													1					1	0	CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
													18400					18400	17270	SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	29			
													200					200	638.5	TON	SUBBASE OF CRUSHED GRAVEL, FINE GRADED ✳	301.28	EST			
													2750					2750	4044.6	TON	AGGREGATE SHOULDERS	402.12	28			
													1325					1325	173.2	TON	AGGREGATE SHOULDERS, RAP	402.13	8			
													940					940	1004.0	CWT	EMULSIFIED ASPHALT	404.65	8			
													1					1	-60.451	LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
																					••• BEGIN OPTION ITEMS •••					SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
																								22928	TON	VT ROUTE 103, TYPE III S WEARING COURSE
																								6550	TON	VT ROUTE 103, TYPE IV S LEVELING COURSE
													31500					31500	0	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	45	195	TON	TOWN HIGHWAYS
																					(0% RAP CONTENT) (NONE USED)			163	TON	DRIVES
																								359	TON	PULL-OFFS
													31500					31500	34435.8	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	45	1260	TON	SPOT LEVELING (TO BE USED AS DIRECTED BY
																					(0% < RAP CONTENT < 15.0%)					THE RESIDENT ENGINEER)
																								31455	TON	SUBTOTAL
																								45	TON	ROUNDING
													31500					31500	0	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	45	31500	TON	TOTAL
																					(15.0% <= RAP CONTENT < 25.0%) (NONE USED)					
													31500					31500	0	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	45			
																					(25.0% <= RAP CONTENT <= 50.0%) (NONE USED)					
																					••• END OPTION ITEMS •••					
													1					1	40010	LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	-			
													1					1	-99798	LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32	-			
													1					1	46123	LU	SURFACE TOLERANCE PAY ADJUSTMENT (N.A.B.I.)	490.33	-			
													1					1	-15172	LU	LONGITUDINAL JOINT COMPACTION PAY ADJUSTMENT (N.A.B.I.)	490.34	-			

✳ REVISED 02/04/09

PROJECT NAME: ROCKINGHAM-CHESTER
PROJECT NUMBER: NH 2628(I)

FILE NAME: 06B224
PROJECT LEADER: PTS
DESIGNED BY: NLL
IPARM FILE NAME: pb224qss01.i

PLOT DATE: 31-AUG-2012 14:00
DRAWN BY: MRS
CHECKED BY: PTS
SHEET 7 OF 82