STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES				TOTALS					DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES		
				ROADWAY	EROSION CONTROL	FULL C.E.	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NO.	ROUND	QUANTITIES	UNIT	ITEMS
				0.25			0.25		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
				1			1		LS	TRAFFIC CONTROL (STP 2621(I))	641.10	-			
				7900			7900		LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402	89			
				8000			8000		LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412	68			
				18			18		EACH	DURABLE LETTER OR SYMBOL, THERMOPLASTIC	646.492	-			
				15800			15800		LF	TEMPORARY 4 INCH WHITE LINE, PAINT	646.602	178			
				16000			16000		LF	TEMPORARY 4 INCH YELLOW LINE, PAINT	646.612	136			
				36			36		EACH	TEMPORARY LETTER OR SYMBOL, PAINT	646.692	-			
				300			300		EACH	LINE STRIPING TARGETS	646.76	6			
					1300		1300		SY	GEOTEXTILE UNDER STONE FILL	649.31	15			
				30			30		LB	SEED	651.15	EST.			
				250			250		LB	FERTILIZER	651.18	EST.			
				1			1		TON	AGRICULTURAL LIMESTONE	651.20	EST.			
				25			25		CY	TOPSOIL	651.35	EST.			
					3200		3200		SY	TEMPORARY EROSION MATTING	653.20	51			
				15			15		SF	TRAFFIC SIGNS, TYPE A	675.20	-			
				30			30		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
				4			4		EACH	REMOVING SIGNS	675.50	-			
				1			1		EACH	DELINEATOR WITH STEEL POST	676.10	-			
				1			1		EACH	REMOVAL OF EXISTING DELINEATOR	676.12	-			
				1			1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
				130			130		SY	SPECIAL PROVISION (HAND-PLACED BITUMINOUS CONCRETE MATERIAL, DRIVES)	900.675	1			

PROJECT NAME: TROY
PROJECT NUMBER: STP 2621(I)

FILE NAME: p06c210.dgn
PROJECT LEADER: JLL
DESIGNED BY: MCF
IPARM FILE: p06c210qs02.i

PLOT DATE: 25-OCT-2011 14:04
DRAWN BY: STANTEC
CHECKED BY: JLL
SHEET 104 OF 116