EXISTING CULVERT INVENTORY TABLE

STATION	CULVERT SIZE	CULVERT MATERIAL	COMMENT
5+46	18"	CMP	
12+08	24"	CMP	CONC. HEADWALLS
25+64	5' x 5'	CONC.	BR#69 - CONC. BOX
36+67	36"	CPEP	CONC. HEADWALLS
49+25	15"	CMP	
54+30	18"	CMP	ST. HEADWALL, LT

CHANGING ELEVATION OF DI'S, CB'S or MH'S
(ITEM 604.40)

STATION	POSITION	DESCRIPTION
5+46	RT	DI
~~36+43~~	~~LT~~	DI
54+31	RT	DI
60+29	RT	DI
60+29	RT	DMH
61+58	LT	DI
62+15	C/L	DMH
63+80	RT	DI
66+19	LT	DI
66+21	RT	DI
68+37	RT	DI
71+22	RT	DI
71+31	LT	DI
62+10	RT	DI
66+20	LT	DMH
68+37	LT	DMH

REMOVED BY NEWPORT CITY IN 2010

CHANGING ELEVATION OF SEWER MANHOLES
(ITEM 604.42)

STATION	POSITION	DESCRIPTION
48+95	LT	SMH
48+99	RT	SMH
54+56	RT	SMH
~~57+38~~	~~LT~~	SMH
60+29	LT	SMH
63+86	RT	SMH
64+12	LT	SMH
66+27	LT	SMH
69+87	RT	SMH
71+19	RT	SMH
71+53	LT	SMH
73+06	LT	SMH
68+70	LT	SMH

ADJUST ELEVATION OF VALVE BOX
(ITEM 629.20)

STATION	POSITION	DESCRIPTION
55+31	LT	WSO
57+42	LT	WSO
~~57+43~~	~~LT~~	WSO
~~57+45~~	~~LT~~	WSO
57+50	LT	WSO
~~61+77~~	~~RT~~	WSO
73+06	LT	WSO
~~73+06~~	~~RT~~	WSO
73+06	C/L	WSO
0+32	RT	5 WSO (MTN. VIEW DR)
15+73	RT	WSO (ALDERBROOK RD)
61+74	LT	WSO (WEST END AVE.)
45+09	RT	WSO
52+80	LT	WSO
55+56	LT	WSO

Stantec

CULVERT & STRUCTURE INVENTORY SHEET

PROJECT NAME: NEWPORT CITY
PROJECT NUMBER: STP 2720(1)

FILE NAME: p07d204.dgn
PROJECT LEADER: JLL
DESIGNED BY: STANTEC
IPARM FILE: p07d204csd.i

PLOT DATE: 28-NOV-2012 14:5
DRAWN BY: STANTEC
CHECKED BY: STANTEC
SHEET 27 OF 30