DIR	MILEPOINT	LOCATION CODE (SHEET 2)	MUTCD CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND FOR POST LENGTHS AND INSTALLATION DATES SEE ORIGINAL RECORD PLANS	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 2.00 (LB / FT) 2.16	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
CHESTER VT11							"FY"-FLUORESCENT YELLOW "FYG"-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
WB	3.420	F	S3-1	30	30		SCHOOL BUS STOP AHEAD						1		X														
		F	W1-2McL	30	30			6.25								1		X									6	
		F	W16-8	24	8			1.33																		BALCH RD (PLAQUE)	X		
WB	3.400	F	W1-2L	30	30		CURVE LEFT						1		X														
WB	3.302	G	VR-017	24	30								1		X												BALCH RD (TH-94) ~ SIGN MAY BE MISSING			
		G	VR-017	24	30			5.00								1		X											E-141
WB	3.310	H	R1-1	30	30								1		X												BALCH RD (TH-94) ~ SIGN MAY BE MISSING			
		H	R1-1	30	30			6.25								1		X									X		
WB	3.233	G	VR-017	24	30								1		X												GOLDTHWAITE RD (TH-55)			
		G	VR-017	24	30			5.00								1		X								This is a "Y" intersection. Install on TH-55 so the sign is visible to both approaches.			E-141
WB	3.241	H	R1-1	30	30								1		X												GOLDTHWAITE RD (TH-55)			
		H	R1-1	30	30			6.25								1		X								INSTALL IN SMALL TRIANGULAR ISLAND, SIMILAR TO EXISTING INSTALLATION	X		
WB	3.250	H	R1-1	30	30								1		X												GOLDTHWAITE RD (TH-55)			
		H	R1-1	30	30			6.25								1		X								INSTALL ON WESTERLY PORTION OF "Y", SIMILAR TO EXISTING	X		
WB	2.810	F	W1-2R	30	30		CURVE RIGHT																			SIGN IS MISSING			
							SHEET TOTALS	36.33	0.00	0	0	0	7	0	0	6		90											
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT											
							TOWN TOTALS	795.8	0.0	4.0	2.0	2.0	155	0.0	1.0	134		2010.0											

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **Manchester-Springfield VT11**
PROJECT NUMBER: **STPG SIGN(25)**

FILE NAME: **Chester VT11.xls** PLOT DATE: **4/8/2009**
PROJECT MANAGER: **N. Avery** DRAWN BY: **T. Guazzoni**
DESIGNED BY: **M. Miller** CHECKED BY: **S. Menard**
CHESTER SHEET 8 SHEET **84** OF **115**